

ZULULAND DISTRICT MUNICIPALITY
SERVICE DELIVERY & BUDGET IMPLEMENTATION PLAN
2010/11 FINANCIAL YEAR
QUARTER 3

INQUBEKELA PHAMBILI

1. Introduction

1.1 Quarterly review of SDBIP

The Service Delivery and Budget Implementation Plan for the 3rd quarter has been reviewed in terms of S54 (1) (b) of the Municipal Finance Management Act.

1.2. Purpose of the SDBIP

The purpose of the SDBIP can be summarized as follows:

1. It is a vital link between the Mayor and the administration of the municipality;
2. It facilitates the process for holding management accountable for its performance;
3. It is a tool for implementation, management and monitoring; and
4. It further serves as the basis for the performance measurement in service delivery against the year-end targets and the implementation of the budget.

1.3. Importance of the SDBIP

A properly formulated SDBIP will ensure that appropriate information is circulated internally and externally for purposes of monitoring the execution of the budget, and it:

- *Enables the Mayor to monitor the performance of the Municipal Manager,*
- *Municipal Manager to monitor the performance of the senior managers; and*
- *The community to monitor the performance of the municipality.*

It is the excellent mechanism that produces quarterly targets that are reported to ensure implementation of the IDP. The SDBIP will also empower all councilors specifically facilitating engagement at ward level and allow them to undertake the appropriate oversight and monitoring of programs. The SDBIP will also measure in-year progress in the implementation of the budget; under spending of budget will be dealt with at early stages because it is reviewed quarterly.

1.4. The Role of Council with regards to the SDBIP

It is vitally important for Council to note that the components of the SDBIP are primary indicators of the municipality's performance on the annual Budget. In this regard, Councilors are encouraged to scrutinize the various components of the SDBIP and to pose questions where it is deemed necessary. This form of in-year reporting should uncover major problems and is aimed at ensuring that the Mayor and the Municipal Manager take the corrective steps when any unanticipated problems arise.

1.5. Role of the Accounting Officer in respect of the SDBIP

The Accounting Officer must:

1. Implement the Budget;
2. Ensure that spending is in accordance with the Budget and ensure that the expenditure is reduced when revenue is anticipated to be less than projected in the Budget or the SDBIP;
3. Ensure that revenue and expenditure is properly monitored;
4. Prepare an adjustments Budget when necessary; and
5. Submit the draft SDBIP and draft annual performance agreements for the Municipal Manager and all senior managers.

1.6. The key components of the 2010/11SDBIP

In terms of Circular No. 13 of the MFMA No. 56 of 2003, the SDBIP must contain:

- Monthly projections of revenue to be collected for each source;
- Monthly projections of expenditure by source (not required in terms of this Act);
- Monthly projections of expenditure (operating and capital) and revenue for each vote;
- Quarterly projections of service delivery targets and performance indicators of each vote;
- Detailed capital works plan broken down by ward over three years (Capital Plan – MIG)

These components of the SDBIP are discussed below.

2. MONTHLY PROJECTIONS OF REVENUE PER SOURCE

In terms of Section 15 of the MFMA, a municipality may, except where otherwise provided in this Act,

- incur expenditure only in terms of the approved Budget; and
- within the limits of the amounts appropriated for the different votes in the approved Budget.

One of the most important and basic priorities of a municipality is to collect all it's revenue as budgeted for, failure to collect the revenue will undermine the municipality's ability to deliver services. The SDBIP contains the monthly projections of revenue to be collected per source for the 3rd quarter. The reason for the inclusion of this component of the SDBIP is to ensure that the municipality monitors revenue collected during the quarter as all expenditure to be incurred in terms of the approved Budget must be financed from realistically anticipated revenues to be collected.

The Accounting Officer must monitor the actual revenues received against those projected in the SDBIP and submit explanations of any remedial action to be taken to ensure that projected revenue and expenditure remain within the municipality's approved Budget. This type of information requires the municipality to take urgent remedial steps to ensure it improves on its revenue-collection capacity if it wants to maintain its levels of service delivery and expenditure.

The revenue for the quarter ended 31 March 2011 is indicated below as follows:

Monthly projections of total Revenue per Source


The municipality must ensure that it has instituted measures to achieve monthly revenue targets for each revenue source. In order to ensure realistic revenue projections and ultimately balanced budgets, the Zululand District Municipality has to have comprehensive, coherent revenue policies that take into account appropriate service delivery levels, standards, ability to pay and collection efforts.

**Monthly projections of Revenue by Source of
Zululand District Municipality for the Quarter
ended 31 March 2011**

Monthly Projections of Revenue by Source

Revenue by Source	January			February			March			Totals for Q3		
	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Variance	
Service Charges: Sale of Water	1,258,781	40,451,443	1,258,781	37,339,529	1,258,781	14,349,902	3,776,343	92,140,874	88,354,531			
Service Charges: Service Fees	396,949	805,675	396,949	686,187	396,949	5,568,334	1,190,847	7,060,176	5,869,329			
Service Charges: Other	-	-	-	-	-	-	-	-	-	-	-	
Rental of facilities and equipment	-	-	-	-	7,788	-	3,311	-	11,098	-11,098		
Interest on Investments	772,500	1,256,320	772,500	976,052	772,500	883,716	2,317,500	3,116,088	788,588			
Government Grants and Subsidies	112,695,500	-	8,432,200	-	113,552,500	112,695,500	121,985,700	121,985,700	-9,290,200			
Other Income	34,273	-	234,614	-	50,453	-	24,535,482	24,535,482	318,400	-318,400		
Accumulated Surplus	8,178,494	8,178,494	8,178,494	8,178,494	8,178,494	8,178,494	142,681,710	144,515,672	248,169,018	-104,653,147		
TOTALS	123,352,224	60,726,205	60,696,724	10,808,724	66,054,804	10,808,724	142,681,710	144,515,672	248,169,018	-104,653,147		

Q3 Chart - Monthly Projections of Revenue by Source



3. MONTHLY PROJECTIONS OF EXPENDITURE PER SOURCE

The monthly projections of expenditure per source is not included in terms of circular No 13 of the MFMA, but we as Zululand District Municipality have decided to add this component in order to see the movement of expenditure per source on monthly basis to be able to respond promptly and to initiate any remedial steps when necessary.

**Monthly Projections of Expenditure by Source of
Zululand District Municipality for the Quarter ended 31 March 2011**

Monthly Projections of Expenditure by Source		January			February			March			Totals for Q3	
Expenditure by Source		Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Variance
Operating Expenditure												
Employee related costs wages and salaries	5,156,268	5,332,994	5,156,288	11,221,276	5,156,288	15,474,664	16,554,270	-1,079,406				
Employee related costs social contribution	1,008,746	905,184	1,008,748	1,840,718	1,008,746	3,026,238	2,745,903	280,335				
Remuneration of Councillors	468,285	6,655,852	468,285	372,013	468,285	1,404,855	7,027,865	-5,623,010				
Bad debts	242,937			242,937		242,937	728,811	-				
Collection costs	19,272			19,272		19,272	57,816	-				
Depreciation	3,335,333			3,333,333		3,333,333	8,998,999	-				
Repairs and maintenance	2,656,086	1,245,714	2,656,086	1,821,556	2,656,086	4,826,533	7,974,258	-19,345				
Interest on external borrowings	40,334			40,334	32,119	40,334	34,337	121,002	66,456	54,546		
Redemption	-			36,737	-	-	-			36,737	-	
Built purchases	3,492,730	4,791,106	3,492,730	3,408,028	3,492,730	2,414,445	10,478,190	10,813,580	135,390			
Grants & Subsidies paid	79,141			79,141		79,141	237,423	-				
Inter-Departmental	-			5,506	-	182,254	-	21,354	-	209,114	-209,114	
Contracted services	-			322,903	-	343,119	-	258,118	-	922,140	922,140	
General expenses - other (including abnormal expenses)	10,234,215	5,612,650	10,234,215	5,459,116	10,234,215	7,417,126	30,702,645	18,488,892	12,213,753			
Loss on disposal of property, plant and equipment	-			-		-	-	-	-			
Total Operating Expenditure	26,736,367	24,908,646	26,735,367	24,680,200	28,735,367	16,069,913	80,208,101	64,858,769	15,547,342			
Capital Expenditure												
Total asset from own funds	1,751,189	430,822	1,751,189	1,67,402	1,751,189	2,242,757	5,253,567	2,840,981	2,412,586			
Total asset from grants & subsidies	17,885,333	6,656,498	17,985,333	6,846,276	17,985,333	20,498,362	53,955,999	34,199,136	19,756,863			
Total Operating Expenditure	19,735,622	7,287,320	19,736,622	7,013,678	19,736,622	22,739,119	69,209,868	37,040,117	22,169,449			
TOTAL EXPENDITURE	46,471,889	32,186,866	46,471,889	31,893,878	46,471,889	37,809,032	139,415,667	101,688,676	37,716,791			

4. MONTHLY PROJECTIONS OF REVENUE & EXPENDITURE PER VOTE

It is important to view expenditure in relation to the revenue used to finance it. In this context, it is easy to see when expenditure exceeds Revenue and the necessary remedial steps can then be taken to correct this situation. Failure to monitor expenditure in relation to Revenue will seriously hamper the municipality's ability to achieve its strategic goals for the year.

Monthly Projections of Expenditure and Revenue per Vote

Compares the planned revenue and expenditure for the quarter ended 31 March 2011. It is clear that Zululand District Municipality has spent a lot in the provision of water to the community that it serves.

**Monthly Projections of Expenditure & Revenue by Vote
for Zululand District Municipality for the Quarter
ended 31 March 2011**

Monthly Projections for expenditure and revenue by vote		January					
Department		Operating Exp	Actual Opex	Capital Exp	Actual	Revenue	Actual
Executive and Council		6,340,662	1,644,875	-	-	-	-
Finance		1,381,229	1,017,587	170,833	74,057	23,523,494	1,256,778
Corporate Services		1,868,337	1,768,229	70,189	17,923	-	-
Community Development		3,978,535	2,749,809	14,667	-	-	1,507
Planning & WSA		1,905,710	973,434	269,250	-	3,056,000	-
Water		10,601,293	10,516,535	20,061,563	7,195,340	1,619,580	41,286,725
Waste Water Management		659,602	-	-	36,149	-	-
Total		26,735,368	18,670,469	20,586,522	7,287,320	28,235,223	42,545,010

**Monthly Projections of Expenditure & Revenue by Vote
for Zululand District Municipality for the Quarter
ended 31 March 2011**

Monthly Projections for expenditure and revenue by vote		February		Revenue		Actual	
Department		Operating Exp	Actual	Capital Exp	Actual	Revenue	Actual
Executive and Council		6,340,662	2,434,665	-	-	-	-
Finance		1,381,229	2,197,858	170,833	60,954	23,523,494	1,115,244
Corporate Services		1,868,337	3,501,086	70,189	26,990	-	87,125
Community Development		3,978,535	2,474,240	14,667	15,604	-	1,823
Planning &WSA		1,905,710	2,098,187	269,250	16,416	-	-
Water		10,601,293	11,717,987	20,061,583	47,438	1,619,580	27,520,073
Waste Water Management		659,602	256,178	-	-	36,149	686,767
Total		26,735,368	24,680,201	20,586,522	167,402	25,179,223	29,411,032


**Monthly Projections of Expenditure & Revenue by Vote
for Zululand District Municipality for the Quarter
ended 31 March 2011**

Monthly Projections for expenditure and revenue by vote		March		
Department		Operating Exp	Actual	Capital Exp
Executive and Council		6,340,662	986,386	900,000
Finance		1,381,229	590,534	170,833
Corporate Services		1,868,337	730,706	70,189
Community Development		3,978,535	-153,638	14,667
Planning &WSA		1,905,710	4,222,897	269,250
Water		10,601,293	8,507,612	20,061,583
Waste Water Management		659,602	185,413	-
Total		26,735,368	15,069,909	21,486,522
				36,529,119
				79,463,973
				130,135,213

**Monthly Projections of Expenditure & Revenue by Vote
for Zululand District Municipality for the Quarter
ended 31 March 2011**

Monthly Projections for expenditure and revenue by vote						
Department	Operating Exp	Actual	Variance	Capital Exp	Actual	Variance
Executive and Council	19,021,986	5,085,925	13,956,061	900,000	-	900,000
Finance	4,143,687	3,805,978	337,708	402,620	228,973	173,647
Corporate Services	5,805,011	8,000,021	395,010	167,368	70,613	96,765
Community Development	11,935,805	5,070,411	6,865,194	44,938	15,804	-
Planning & WSA	5,717,130	7,294,517	-1,577,387	554,936	15,337,912	-14,782,996
Water	31,803,879	30,742,134	1,061,745	40,170,604	28,330,739	11,639,865
Waste Water Management	1,978,806	441,661	1,537,215	-	-	-
Total	80,206,104	58,420,578	21,785,526	42,240,446	43,983,841	-1,743,395
Totals for Q3						
					Actual	Variance
					52,339,604	-17,630,878

Q3 Chart - Monthly Projections of Revenue and Expenditure by Vote



5. QUARTERLY PROJECTIONS OF SERVICE DELIVERY TARGETS AND PERFORMANCE INDICATORS OF EACH VOTE

In terms of the SDBIP, Zululand District Municipality is required to provide non-financial measurable performance objectives in the form of service delivery targets and other performance indicators. Service delivery targets relate to the level and standards of service being provided to the community, and include targets for the reductions in backlogs of basic services.

The scored goals and objectives set by Council as quantifiable outcomes that should be implemented by the administration over the next financial year are indicated on the sheet below.

Question	Indicator	Baseline Data	Outcomes		Comments on Q2
			Actual	Target	
1	Spec 43 (Reg 10 (g)(i)) Challenging Specific Debtors to Revenue	0.5	0.48	0.23	Ratio calculated from AFIS figures separated by AFIS, outstanding service debtors and annual revenue actually received to be calculated at year end since mid year AFIS not during year. Net year calculation
2	Number of adjustments affected in relation to the number of accounts issued	50%	75%	75%	Variance report on accounts issued, and listing of accounts where adjustments were nullified
3	Average processing time for issuance of approved works/services	7 days	80	45	30 days
4	Date Financial Statements submitted to office of AG	Target due date is 30 November	Disclaimer	Disclaimer	Ratio calculated from AFIS figures separated by AFIS, outstanding service debtors and annual revenue actually received to be calculated at year end since mid year AFIS not during year. Net year calculation
5	Nature of Audit Option	Less than 10 million of customers	Less than 10 million of customers	Less than 10 million of customers	Ratio calculated from AFIS figures separated by AFIS, outstanding service debtors and annual revenue actually received to be calculated at year end since mid year AFIS not during year. Net year calculation
6	Date of approval of Tabled Budget	Budget tabled by 25 March 2010	Disclaimer	Disclaimer	Ratio calculated from AFIS figures separated by AFIS, outstanding service debtors and annual revenue actually received to be calculated at year end since mid year AFIS not during year. Net year calculation
7	Date of approval of Final Budget	Final budget approved on 27 May 2010	Disclaimer	Disclaimer	Ratio calculated from AFIS figures separated by AFIS, outstanding service debtors and annual revenue actually received to be calculated at year end since mid year AFIS not during year. Net year calculation
8	Percentage of Planned Audit Meetings held	0	0	2	5 audit and performance management committee meetings were held
9					Audit control on 18 Aug and 19 Oct 2010

Percentage of Audit queries cleared within the next financial year	20%	30%	50%	60%	30%	40%	50%	60%	75%	85%	90%	100%	75%
Data for approval of Financial Plan	Financial plan approved on 27 July 2010												
Sac 43 (Req 10 (g)(1)) Debt Coverage Ratio	6	2	4	8	10	2	6	8	10	2	4	6	10
DIT 64 % operating budget is funded from cash													
Number of days with cumulative funds in current account in relation to the budget?	15	160	120	60	30	160	120	60	30	15	10	30	15
Date of approval of Annual Report	Annual report approved at 26 June 2010												
Date of receipt of SDRIP by Mayor	SDRIP signed and dated by AM on 6 June 2010	15-Aug	30-Aug	2010/07/14		31-May							
Number of SDRIP reports considered	2 or less SDRIP reports submitted to CFO	0		1	3	5	0		2	4	6	1	
To submit SDRIP reports to CFO	2 SDRIP reports submitted to CFO	0	0	0	1 report 2 weeks after quarter end	3	5	0	2	3	4	1 reports 2 weeks after quarter end	4
													SDRIP Report including reconciliation of receipts of cash flow projections by CFO

DATE

८५०

ପ୍ରକାଶନକାରୀ

ପ୍ରକାଶ

Below expectations
in data. Need more

Quarter 4									
Indicator Type		KPI ID		KPI Name/KPI Frequency		Indicator KPI measurement Frequency		Standard P	
To submit SDRIP reports to CFO	Process	N	Y	24	Quantity	28	Quantity	HOD CD	HOD CD
Number of tourism packages created for preselected areas by specified date	Output	Y							
Completion of Tourism statistics by specified date	Process	Y	27	Quantity	27	Quantity	27	HOD CD	HOD CD
% of planned tourism meetings held	Output	Y	27.1	Quantity	27.1	Quantity	27.1	HOD CD	HOD CD
Sac 42 (Rng 10 (d)) Number of jobs created through LED & Capital programme	Output	Y	28	Quantity	28	Quantity	28	HOD CD	HOD CD
Number of LED awareness events held	Output	Y	29	Quantity	29	Quantity	29	HOD CD	HOD CD
Number of business plans that will be submitted to funders by specified date	Output	Y	30	Quantity	30	Quantity	30	HOD CD	HOD CD
LED Plan reviewed and approved (including Tourism, Business & Agriculture) by target date	Output	Y	31	Quantity	31	Quantity	31	HOD CD	HOD CD
Reviewed and approved (including Tourism, Business & Agriculture) by target date	Output	Y							
Attendance regular meeting and draft plan									Attendance regular meeting and draft plan

Number of LED Forums/Sub-forums held	Y	31	Quarterly	HOD CD	>15 LED forums/led onlines were held	0	0	1	2	3	0	1	2	3	6	1	2	3	0	9	12	15	0	Signed minutes of LED meetings					
Number of planned awareness campaigns held	Y	32	quarterly	HOD CD	13 awareness campaign	0	0	1	3	5	1	2	3	5	7	2	4	6	8	10	5	8	10	13	10	Signed programme campaign activities supporting the occurrence of the campaign.			
HIV/AIDS Strategy reviewed and submitted to MM by specified date	Y	33	quarterly	HOD CD	HIV/AIDS strategy reviewed and submitted to MM by 30 April 2010	15-Oct	15-Oct	15-Dec	15-Dec	30-Apr	01-Dec	30-Jul	Submit acknowledgement of receipt by MM and approval by SD PC-C 10																
Number of sponsored output held	Y	34	quarterly	HOD CD	8 approved programme were held	0	1	2	3	4	1	2	3	4	5	30-Apr	15-Apr	Report tabled to PC, minutes to be forwarded to each team, annual programme report											
Number of Youth & Gender related Business Plans submitted for funding	Y	35	quarterly	HOD CD	2 youth and gender business plans were submitted for funding	0	0	1	2	3	31-Jan	15-Jan	15-Mar	01-Mar	01-Mar	01-Mar	01-Mar	01-Mar	01-Mar	01-Mar	Confimation of submission and receipt by funding partners (Business plan partners)								
Youth & Gender Strategy reviewed and submitted to MM by specified date	Y	36	quarterly	HOD CD	Youth and Gender strategy was reviewed and submitted to the MM by 31 January 2010	15-Oct	15-Oct	15-Dec	01-Dec	30-Apr	15-Apr	15-Apr	Submit signed Youth and Gender strategy revision 10																
Number of District Youth & Gender Councils Meetings held	Y	37	quarterly	HOD CD	8 District youth and gender councils meetings were held	15-Oct	15-Oct	31-Dec	01-Dec	30-Apr	01-Dec	30-Jul	30-Jul	30-Jul	30-Jul	Acknowledgement of receipt by MM, Signed strategy revision 10													
Number of people participating in ZDM Capacity Building Programmes	Y	38	quarterly	HOD CD	700 people participated in councils capacity building programme	0	50	100	200	300	100	200	300	400	500	650	300	400	500	650	700	500	650	700	500	650	700	500	Monthly reports by facilitators (including the negative)
Number of Capacity Building related Business Plans submitted	Y	39	quarterly	HOD CD	6 capacity building related business plans submitted	15-Oct	15-Oct	30-Oct	01-Nov	01-Sep	00-Jan	01-Jan	01-Jan	01-Jan	01-Jan	Signed off action plans													

Percentage of department allocated grant funds received (prior to approval of adjustment budget) spent	Y	Y	42	Quarterly	HOD's excluding technical services	100% allocated grant funds that were received were spent (prior to approval of adjustment budget)	0	10%	25%	50%	75%	10%	25%	50%	75%	85%	90%	95%	100%	Ledger expenditure classified by the CFO	

HOD Community Services

DATE

MUNICIPAL MANAGER

DATE

HOD
Community

Date

Municipal
Manager

Date

Focus Area or CSF	Key Objective	Objective	Indicator	Indicator Type	Old KPI No	New KPI	Indicator Frequency	Responseability	Baseline Muun	Muun Unacceptable Performance (1)	Muun Performance not fully effective (2)	Muun Fully effective (3)	Muun Performance significantly above expectations (4)	Muun Outstanding Performance (5)	Target Quarter 1	Target Quarter 2	Target Quarter 3	Target Quarter 4	Mun Agreed evidence	Comments by HOD: TS			
										Quantity	HOD:TS	Quantity	HOD:TS	Quantity	HOD:TS	Quantity	HOD:TS	Design report and Engineer's certificate of completion indicating no. Of hh and communities served.	719 household have received water.				
1.1 Water & Sanitation	To progressively provide a cost effective, reliable water services at a good quality to all potential consumers in the district				Sec 13 (Reg 10 (a)):	Percentage of households with access to basic level of water	output	Y	1	Quarterly	HOD:TS	53.0%	53.0%	53.5%	54.0%	54.5%	55.0%	1461	1632	1632	1461	719 household have received water.	Q1: 267 - Q2: 299 Number of tests (samples) conducted are below the approved strategy for O1, raw water was not sampled
					Sec 43(Reg 10 (b)):	Percentage of households earning less than R1.00 pm with access to free water (Note: Rudimentary LOS included)	output	Y	2	Quarterly	HOD:TS	53.0%	53.0%	53.5%	54.0%	54.5%	55.0%	1461	1632	1632	1461	719 household have received water.	Sample test results as certified by the lab.
									3.1	monthly	HOD:TS	1000	1026	1083	1140	1197	1254	1295	1228	1228	1228	897	

	To progressively provide a cost effective, reliable water services at a good quality to all potential consumers in the district	MIG grant funds spent on approved projects by the prescribed date	Y	10	Quarterly HOD:TS					Later than 30 Aug 2011	By 31 July 2011	By 30 May 2011	By 28 April 2011		70%	100%	Ledger expenditure certified by the CFO.	
	To progressively provide a cost effective, reliable water services at a good quality to all potential consumers in the district	Sec 43 (Reg 10 (c)): Percentage of capital budget actually spent on projects identified in IDP	input	Y	11	Quarterly HOD:TS									100%	100%	Ledger expenditure certified by the CFO.	All the projects implemented are identified in the IDP
	To be a financially viable municipality	To report timely and accurately	Process	N	Y	23	monthly	HOD's							2	3	4	acknowledgement of receipt of cash flow projections by CFO
	To promote good governance, accountability & transparency	Percentage of departmental allocated grant funds received (prior to approval of adjustment budget) spent	input	Y	Y	41	Quarterly	HOD's							<90%	<90%	100%	
		To spend grant funding													70%	100%	Ledger expenditure certified by the CFO.	Projects are to be started on the third quarter as per the projections

WOD: Planning _____ Date _____
Municipal Manager _____ Date _____

MUNICIPAL MANAGER GENERAL COMMENTS:

--

6. DETAILED CAPITAL WORKS PLAN(MIG)

DC26 ZULULAND District Municipality

MIG CAPITAL WORKS PLAN 2011

ALLLOCATION CARRIED OVER		
#NA	#NA	#NA
188 822,831.86	227,069,363.68	276 132,000.00
216,022,800.61	186,346,026.02	0.00
27,268,965.95	40,453,737.68	276 132,000.00
Total Commitment for 2010		216,022,800.61

Table 1: MIG Registered Projects

Agent Provincial Reference Project Title (as per MIG 1 form)

DC26 DC26 PMAU

Mthembu Regional Water Supply Scheme Phase 1

Construction

3,115,563.23

3,115,563.23

Approved MIG Funding

(NSR + APNL)

Actual Project Cost (Tender sum + Potential Savings)

Total Previous MIG Expenditure

(Certified)

(Certified)

Mar (Certified)

Feb (Certified)

Jan (Certified)

#NA

Total (Certified + Projected)

Balance against Actual Project cost!

0.00

3,115,563.23

DC26 2004MIGFDC260002

ZDM Clinic Sanitation Project

Construction

6,017,716.00

6,017,716.00

Approved MIG Funding

(NSR + APNL)

Actual Project Cost (Tender sum + Potential Savings)

Total Previous MIG Expenditure

(Certified)

(Certified)

Mar (Certified)

Feb (Certified)

Jan (Certified)

#NA

Total (Certified + Projected)

Balance against Actual Project cost!

0.00

210,262.64

201,465.73

DC26 2005MIGFDC260005

Futhemini Water Supply Programme Ph1.2

Construction

63,753,900.00

63,753,900.00

Approved MIG Funding

(NSR + APNL)

Actual Project Cost (Tender sum + Potential Savings)

Total Previous MIG Expenditure

(Certified)

(Certified)

Mar (Certified)

Feb (Certified)

Jan (Certified)

#NA

Total (Certified + Projected)

Balance against Actual Project cost!

0.00

1,382,910.91

713,685.41

DC26 2005MIGFDC260006

Mandisa Regional Water Scheme Phase 2B

Completed

75,286,405.93

75,286,405.93

Approved MIG Funding

(NSR + APNL)

Actual Project Cost (Tender sum + Potential Savings)

Total Previous MIG Expenditure

(Certified)

(Certified)

Mar (Certified)

Feb (Certified)

Jan (Certified)

#NA

Total (Certified + Projected)

Balance against Actual Project cost!

0.00

1,565,775.92

DC26 2006MIGFDC2612022

Hlobane Sports Field

Construction

16,370,000.00

16,370,000.00

Approved MIG Funding

(NSR + APNL)

Actual Project Cost (Tender sum + Potential Savings)

Total Previous MIG Expenditure

(Certified)

(Certified)

Mar (Certified)

Feb (Certified)

Jan (Certified)

#NA

Total (Certified + Projected)

Balance against Actual Project cost!

0.00

12,176,974.96

4,794,430.67

8,459,433.86

DC26 2006MIGFDC261305

Jumba Umzini Water Joint Santillan Phase 2

Completed

1,065,602.39

1,065,602.39

Approved MIG Funding

(NSR + APNL)

Actual Project Cost (Tender sum + Potential Savings)

Total Previous MIG Expenditure

(Certified)

(Certified)

Mar (Certified)

Feb (Certified)

Jan (Certified)

#NA

Total (Certified + Projected)

Balance against Actual Project cost!

0.00

480,156.69

19,336.15

DC26 2006MIGFDC261319

Udutu RWSS Phase 4

Construction

25,059,985.00

25,059,985.00

Approved MIG Funding

(NSR + APNL)

Actual Project Cost (Tender sum + Potential Savings)

Total Previous MIG Expenditure

(Certified)

(Certified)

Mar (Certified)

Feb (Certified)

Jan (Certified)

#NA

Total (Certified + Projected)

Balance against Actual Project cost!

0.00

2,471,248.80

DC26 2006MIGFDC261325

Udutu RWSS Phase 3

Construction

85,063,610.00

85,063,610.00

Approved MIG Funding

(NSR + APNL)

Actual Project Cost (Tender sum + Potential Savings)

Total Previous MIG Expenditure

(Certified)

(Certified)

Mar (Certified)

Feb (Certified)

Jan (Certified)

#NA

Total (Certified + Projected)

Balance against Actual Project cost!

0.00

55,672,240.00

28,407,322.95

28,407,322.95

Approved MIG Funding

(NSR + APNL)

Actual Project Cost (Tender sum + Potential Savings)

Total Previous MIG Expenditure

(Certified)

(Certified)

Mar (Certified)

Feb (Certified)

Jan (Certified)

#NA

Total (Certified + Projected)

Balance against Actual Project cost!

0.00

9,536,418.85

7,345,268.85

7,345,268.85

Approved MIG Funding

(NSR + APNL)

Actual Project Cost (Tender sum + Potential Savings)

Total Previous MIG Expenditure

(Certified)

(Certified)

Mar (Certified)

Feb (Certified)

Jan (Certified)

#NA

Total (Certified + Projected)

Balance against Actual Project cost!

0.00

5,973,425.92

120,450.31

DC26 2006MIGFDC261333

Khambi RWSS Water Supply

Construction

1,788,115.92

1,788,115.92

Approved MIG Funding

(NSR + APNL)

Actual Project Cost (Tender sum + Potential Savings)

Total Previous MIG Expenditure

(Certified)

(Certified)

Mar (Certified)

Feb (Certified)

Jan (Certified)

#NA

Total (Certified + Projected)

Balance against Actual Project cost!

0.00

1,722,350.76

7,600,643.95

7,600,643.95

Approved MIG Funding

(NSR + APNL)

Actual Project Cost (Tender sum + Potential Savings)

Total Previous MIG Expenditure

(Certified)

(Certified)

Mar (Certified)

Feb (Certified)

Jan (Certified)

#NA

Total (Certified + Projected)

Balance against Actual Project cost!

0.00

9,536,418.85

7,345,268.85

7,345,268.85

Approved MIG Funding

(NSR + APNL)

Actual Project Cost (Tender sum + Potential Savings)

Total Previous MIG Expenditure

(Certified)

(Certified)

Mar (Certified)

Feb (Certified)

Jan (Certified)

#NA

Total (Certified + Projected)

Balance against Actual Project cost!

0.00

1,565,775.92

200,450.31

200,450.31

Approved MIG Funding

(NSR + APNL)

Actual Project Cost (Tender sum + Potential Savings)

Total Previous MIG Expenditure

(Certified)

(Certified)

Mar (Certified)

7. APPROVAL OF THE ZULULAND DISTRICT MUNICIPALITY'S SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN FOR THE QUARTER ENDED 31 MARCH 2011.

The Zululand District Municipality's SDBIP for the 3rd quarter ended 31 March 2011 has been reviewed and approved by the Honorable Mayor: Cllr. M.B.Gwala, as said in S54 (1)(b) of the Municipal Finance Management Act.

Date received: _____

Date Approved: _____

Signature: _____