



ZULULAND DISTRICT MUNICIPALITY  
SERVICE DELIVERY & BUDGET IMPLEMENTATION PLAN  
FOR THE QUARTER ENDED 30 JUNE 2015

INQUBEKELA PHAMBILI

NGORUUDUTHO

---

## **CONTENTS**

1. Introduction
  - 1.1 Background to the SDBIP
  - 1.2 Purpose of the SDBIP
  - 1.3 Importance of SDBIP
  - 1.4 The Role of Council with regards to the SDBIP
  - 1.5 Role of the Accounting Officer with regards to the SDBIP
  - 1.6 Key components of the 2014/15 SDBIP
2. Monthly Projections of Revenue to be collected by Source
3. Monthly Projections of Expenditure by Source
4. Projections of Expenditure and Revenue for each vote
5. Quarterly Projections of Service Delivery Targets and Performance Indicators  
For each vote
6. Detailed Capital Works Plan (MIG)
7. Approval by the Honorable Mayor

---

## **1. Introduction**

### **1.1. Background to the SDBIP**

In terms of Section 69 (3) (a) of the Municipal Finance Management Act, the Municipal Manager must submit the SDBIP to the Mayor within 14 days after the approval of the Budget. The Mayor must subsequently approve the SDBIP within 28 days after the approval of the Budget in terms of Section 53 (1) (c) (ii) of the Municipal Finance Management Act. The Annual Budget for the 2014/15 financial year was approved by Council on 29 May 2014. The SDBIP for the Zululand District Municipality was approved by the Mayor within 28 days after approval of budget as stated in S53 (1) (c) (ii) and it will be monitored and revised quarterly.

### **1.2. Purpose of the SDBIP**

The purpose of the SDBIP can be summarized as follows:

1. It is a vital link between the Mayor and the administration of the municipality;
2. It facilitates the process for holding management accountable for its performance;
3. It is a tool for implementation, management and monitoring; and
4. It further serves as the basis for the performance measurement in service delivery against the year-end targets and the implementation of the budget.

### **1.3. Importance of the SDBIP**

A properly formulated SDBIP will ensure that appropriate information is circulated internally and externally for purposes of monitoring the execution of the budget, and it:

- *Enables the Mayor to monitor the performance of the Municipal Manager,*
- Municipal Manager to monitor the performance of the senior managers; and*
- The community to monitor the performance of the municipality.*

It is the excellent mechanism that produces quarterly targets that are reported to ensure implementation of the IDP. The SDBIP will also empower all councilors specifically facilitating engagement at ward level and allow them to undertake the appropriate oversight and monitoring of programs. The SDBIP will also measure in-year progress in the implementation of the budget; under spending of budget will be dealt with at early stages because it is reviewed quarterly.

---

#### **1.4. The Role of Council with regards to the SDBIP**

It is vitally important for Council to note that the components of the SDBIP are primary indicators of the municipality's performance on the annual Budget. In this regard, Councilors are encouraged to scrutinize the various components of the SDBIP and to pose questions where it is deemed necessary. This form of in-year reporting should uncover major problems and is aimed at ensuring that the Mayor and the Municipal Manager take the corrective steps when any unanticipated problems arise.

#### **1.5. Role of the Accounting Officer in respect of the SDBIP**

The Accounting Officer must:

1. Implement the Budget;
2. Ensure that spending is in accordance with the Budget and ensure that the expenditure is reduced when revenue is anticipated to be less than projected in the Budget or the SDBIP
3. Ensure that revenue and expenditure is properly monitored;
4. Prepare an adjustments Budget when necessary; and
5. Submit the draft SDBIP and draft annual performance agreements for the Municipal Manager and all senior managers

#### **1.6. The key components of the 2014/15 SDBIP**

In terms of Circular No. 13 of the MFMA No. 56 of 2003, the SDBIP must contain:

- Monthly projections of revenue to be collected for each source;
- Monthly projections of expenditure by source (not required in terms of this Act);
- Monthly projections of expenditure (operating and capital) and revenue for each vote;
- Quarterly projections of service delivery targets and performance indicators of each vote;
- Detailed capital works plan broken down by ward over three years (Capital Plan – MIG)

These components of the SDBIP are discussed below.

---

## **2. MONTHLY PROJECTIONS OF REVENUE PER SOURCE**

In terms of Section 15 of the MFMA, a municipality may, except where otherwise provided in this Act,

- incur expenditure only in terms of the approved Budget; and
- Within the limits of the amounts appropriated for the different votes in the approved Budget.

One of the most important and basic priorities of a municipality is to collect all its revenue as budgeted for, failure to collect the revenue will undermine the municipality's ability to deliver services. The SDBIP contains the monthly projections of revenue to be collected per source for the 2014/15 financial year. The reason for the inclusion of this component of the SDBIP is to ensure that the municipality monitors revenue collected during the quarter as all expenditure to be incurred in terms of the approved Budget must be financed from realistically anticipated revenues to be collected.

The Accounting Officer must monitor the actual revenues received against those projected in the SDBIP and submit explanations of any remedial action to be taken to ensure that projected revenue and expenditure remain within the municipality's approved Budget. This type of information requires the municipality to take urgent remedial steps to ensure it improves on its revenue-collection capacity if it wants to maintain its levels of service delivery and expenditure.

The revenue for the quarter ended 30 June 2015 is indicated below as follows:

### **Monthly projections of total Revenue per Source**


The municipality must ensure that it has instituted measures to achieve monthly revenue targets for each revenue source. In order to ensure realistic revenue projections and ultimately balanced budgets, the Zululand District Municipality has to have comprehensive, coherent revenue policies that take into account appropriate service delivery levels, standards, ability to pay and collection efforts.

**Monthly projections of Revenue by Source of  
Zululand District Municipality for the Quarter  
ended 30 JUNE 2015**

### Monthly Projections of Revenue by Source

Revenue by Source	APRIL		MAY		JUNE		Totals for Q_4		
	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Variance
Service Charges: Sale of Water	1,829,083	1,19,542	1,829,083	1,932,593	1,829,083	1,468,510	5,487,250	4,520,635	966,615
Service Charges: Sewerage Fees	612,333	403,561	612,333	701,407	612,333	707,040	1,837,000	1,812,008	24,992
Service Charges: Other	-	-	-	-	-	-	-	-	-
Rental of facilities and equipment	5,417	-	5,417	22,082	5,417	34,567	16,250	56,649	-40,399
Interest on Investments	715,083	442,294	715,083	87,524	715,083	256,172	2,145,250	786,050	1,359,160
Government Grants and Subsidies - Operating	54,130,250	-	54,130,250	-	54,130,250	15,354,544	162,390,750	15,354,544	147,036,206
Other Income	15,139,263	24,705	15,139,263	125,262	15,139,263	206,246	45,417,789	356,213	45,061,576
Accumulated Surplus									
<b>TOTALS</b>	<b>72,431,430</b>	<b>1,990,102</b>	<b>72,431,430</b>	<b>2,868,959</b>	<b>72,431,430</b>	<b>18,027,079</b>	<b>217,294,289</b>	<b>22,886,140</b>	<b>194,408,150</b>

## **Q2 Chart - Monthly Projections of Revenue by Source**



### **3. MONTHLY PROJECTIONS OF EXPENDITURE PER SOURCE**

The monthly projections of expenditure per source is not included in terms of circular No 13 of the MFMA, but we as Zululand District Municipality have decided to add this component in order to see the movement of expenditure per source on monthly basis to be able to respond promptly and to initiate any remedial steps when necessary.

**Monthly Projections of Expenditure by Source of  
Zululand District Municipality for the Quarter ended 30 JUNE 2015**

Monthly Projections of Expenditure by Source

Expenditure by Source	APRIL			MAY			JUNE			Totals for Q 4		Variance
	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Target	
<b>Operating Expenditure</b>												
Employee related costs wages and salaries	9,211,480	9,823,170	9,081,480	10,157,323	9,261,480	11,195,566	27,784,480	31,176,149	-3,391,683			
Employee related costs social contribution	2,604,451	1,977,126	2,004,851	1,957,110	2,604,851	1,980,020	7,914,553	5,915,206	1,899,347			
Remuneration of Councillors	538,980	767,070	-	538,980	512,616	512,279	1,616,640	1,791,985	-175,325			
Bad debts	289,500	-	299,500	-	299,500	-	898,500	-	898,500			
Collection costs	115,833	22,127	41,190	115,833	118,741	347,500	182,058	185,442				
Depreciation	3,801,500	3,948,794	3,801,500	3,472,791	3,801,500	11,404,500	7,421,775	3,983,725				
Repairs and maintenance	4,915,583	2,676,021	4,815,583	1,237,735	4,815,583	5,108,006	14,740,700	9,021,762	5,728,986			
Inter-Departmental Charges	-	127,945	-	7,200	-	610,062	-	745,637	-45,637			
Interest on external borrowings	917	-	917	-	917	-	2,750	-	2,750			
Redemption	-	-	-	-	-	-	-	-	-			
Bulk purchases	7,072,083	-1,651,1230	7,072,083	3,315,891	7,072,083	7,289,435	21,216,250	8,783,096	12,433,154			
Grants & Subsidies paid	185,083	-	185,083	50,000	185,083	102,000	495,250	150,000	344,250			
Contracted services	-	1,018,220	-	344,255	-	1,139,097	-	-	-2,501,582			
General expenses - other (including abnormal expenses)	14,071,833	13,971,387	14,071,833	10,448,070	14,071,833	30,462,576	42,215,500	60,883,033	-18,657,533			
Loss on disposal of property, plant and equipment	-	-	-	-	-	-	-	-	-			
<b>Total Operating Expenditure</b>	<b>42,847,553</b>	<b>32,510,780</b>	<b>42,847,553</b>	<b>31,545,371</b>	<b>42,847,553</b>	<b>64,510,292</b>	<b>128,542,699</b>	<b>128,572,443</b>	<b>-29,784</b>			
<b>Capital Expenditure</b>												
Total assets from own funds	1,501,132	175,969	1,501,132	761,160	1,501,132	17,587,854	4,503,397	18,524,883	-14,021,586			
Total assets from grants & subsidies	20,833,955	1,107,092	20,833,955	22,056,112	20,833,955	22,816,272	22,335,087	17,872,072	67,005,240	51,971,405	15,033,665	
<b>Total Operating Expenditure</b>	<b>22,335,087</b>	<b>11,283,081</b>	<b>22,335,087</b>	<b>22,816,272</b>	<b>22,335,087</b>	<b>17,872,072</b>	<b>67,005,240</b>	<b>51,971,405</b>	<b>15,033,665</b>			
<b>TOTAL EXPENDITURE</b>	<b>65,182,640</b>	<b>43,793,841</b>	<b>65,182,640</b>	<b>54,361,843</b>	<b>65,182,640</b>	<b>82,388,384</b>	<b>195,547,819</b>	<b>180,543,848</b>	<b>15,004,071</b>			

---

#### **4. PROJECTIONS OF REVENUE & EXPENDITURE PER VOTE**


It is important to view expenditure in relation to the revenue used to finance it. In this context, it is easy to see when expenditure exceeds Revenue and the necessary remedial steps can then be taken to correct this situation. Failure to monitor expenditure in relation to Revenue will seriously hamper the municipality's ability to achieve its strategic goals for the year.

##### Projections of Expenditure and Revenue per Vote

Compares the planned revenue and expenditure for the quarter ended 31 March 2015. It is clear that Zululand District Municipality will spend a lot in the provision of water to the community that it serves.



**Q2 Chart - Monthly Projections of Revenue and Expenditure by Vote**



## **5. QUARTERLY PROJECTIONS OF SERVICE DELIVERY TARGETS AND PERFORMANCE INDICATORS OF EACH VOTE**

In terms of the SDBIP, Zululand District Municipality is required to provide non-financial measurable performance objectives in the form of service delivery targets and other performance indicators. Service delivery targets relate to the level and standards of service being provided to the community, and include targets for the reductions in backlogs of basic services.

The goals and objectives set by Council as quantifiable outcomes that should be implemented by the administration over the next financial year are indicated on the sheet below.

---

## **6. DETAILED CAPITAL WORKS PLAN**





## DC26 Zululand DM MiG Implementation Plan

ZULULAND District Municipality IMPLEMENTATION OF MiG PROJECTS 3-year Cash Flow															
Financial Year:			2014/15			2015/16			2016/17						
Fiscal Allocation:		241 027 000,00	235 112 000,00	235 621 000,00	Total Command:		241 027 000,00	235 112 000,00	235 621 000,00	Total Variance:		-10 000,00			
Reported Month:															
Compiled By:															
Group Name:															

Table 1: MiG Registered Projects

Agent	Practical Reference	Project Title (as per MiG 1 form)	Project Status	Approved MiG		Actual Project		Total Previous		2015/16		Total Projected	Balance	
				Practical	Financial + AfA	Practical	Financial	Practical	Financial	Practical	Financial			
DC26	DC26MIGDC262513	Umlini RVSS Phase 3	Construction	10 002 490,00	2 451 320,00	64 212 260,00	5 942 690,10	1 000	0,00	0,00	0,00	0,00	0,00	
DC26	2006MIGDC147631	Umlini RVSS Phase 2	Construction	92 443 514,00	6 233 834,61	1 000	0,00	Actual Revised Schedule	0,00					
DC26	2006MIGDC265439	Umlini RVSS Phase 1	Construction	10 259 053,00	92 872 201,18	37 202 659,89	53 079 201,58	1 000	0,00	0,00	0,00	0,00	27 200,00	
DC26	2006MIGDC15382	Sandton Central 1/5 SS Phase A	Construction	16 000 403,78	52 701 492,11	2 029 095,54	52 701 492,11	1 000	0,00	0,00	0,00	0,00	238 904,55	
DC26	2006MIGDC26533	Khanda RVSS Water Supply AEA	Construction	2 435 867,00	30 059 3 98,30	33 253 120,67	33 253 120,67	1 000	0,00	0,00	0,00	0,00	38 170 322,61	
DC26	2006MIGDC26534	Khanda RVSS Water Supply	Construction	19 770 860,00	13 815 677,27	38 620 023,00	103 2 000,38	1 000	0,00	1 422 622,00	1 422 622,00	2 142 622,00	2 142 622,00	2 142 622,00
DC26	2006MIGDC26535	Sandton Central East RVSS Phase 1	Construction	25 063 723,70	14 059 838,37	11 941 957,23	14 059 838,37	1 000	0,00	23 177 270,00	1 318 961,00	1 877 880,00	2 318 928,00	2 318 928,00
DC26	2006MIGDC26539	Sandton Central West RVSS Phase 2 (PA) A/MIS 2007/6	Construction	2 818 460,00	75 923 9,45	153 888 027,00	75 923 9,45	2 300 000,00	2 300 000,00	3 318 928,00	3 318 928,00	3 318 928,00	3 318 928,00	3 318 928,00
DC26	2006MIGDC26541	Ibini Sports Field	Construction	19 200 000,00	8 631 891,03	10 248 108,97	10 248 108,97	1 000	0,00	1 411 892,00	1 411 892,00	1 411 892,00	1 411 892,00	1 411 892,00
DC26	2006MIGDC26551	Concourse R1 & Email (A) MIS 19/2005	Construction	34 321 655,49	37 073 331,97	32 617 225,81	32 617 225,81	1 000	0,00	0,00	0,00	0,00	0,00	0,00
DC26	2006MIGDC26570	ZOM Durban Sanitation Phase D1	Construction	105 811 41,00	194 629 02,07	1 192 326,83	1 192 326,83	1 000	0,00	0,00	0,00	0,00	0,00	111 222 601,55
DC26	2006MIGDC26574	Menzibusi Residential Water Supply Scheme (Ph 4)	Construction	125 232 18,00	10 262 511,68	5 510 002,34	13 358 810,04	1 000	0,00	10 262 511,68	10 262 511,68	10 262 511,68	10 262 511,68	10 262 511,68
DC26	2006MIGDC26590	Emmarentz Aonk Field	Construction	13 269 114,00	6 10 102 84	3 788 711,30	9 802 977,64	1 000	0,00	0,00	0,00	0,00	0,00	7 904 965,15
DC26	2006MIGDC26591	Gumbi Emergency Water Supply	Construction	26 844 362,00	21 153 383,36	4 025 002,00	15 544 362,00	1 000	0,00	1 000	0,00	0,00	0,00	0,00
DC26	2006MIGDC26596	Umlini Residential Water Supply Scheme (Ph 5)	Construction	65 647 000,00	137 657 55,53	528 000 349,43	603 277 441,67	2 341 529,00	2 342 618,00	2 314 529,00	2 314 529,00	3 452 617,00	4 452 617,00	3 452 617,00
DC26	2006MIGDC26617	Nelson Mandela Water Supply Scheme Phase C4	Construction	310 103 955,51	130 207 690,53	176 054 064,88	176 054 064,88	1 000	0,00	130 207 690,53	130 207 690,53	130 207 690,53	130 207 690,53	130 207 690,53
DC26	2006MIGDC26621	ZOM Durban Sanitation Phase 3 (A) MIS 2011/12	Construction	166 345 000,00	131 103 260,00	34 029 251,00	131 103 260,00	1 000	0,00	1 000	0,00	0,00	0,00	0,00
DC26	2006MIGDC26622	Sandton Central 1st Study Project Phase 05	Construction	97 102 115,00	50 001 592,75	46 118 651,21	50 001 592,75	1 000	0,00	1 000	0,00	0,00	0,00	0,00
DC26	2006MIGDC26622	Holman Sports Field	Construction	19 370 000,00	3 781 576,42	12 038 425,50	3 781 576,42	1 000	0,00	1 000	0,00	0,00	0,00	0,00
DC26	2006MIGDC26641	ZOM Rural Sanitation Phase 2 - Fazlpur	Construction	7 115 155,68	5 610 592,00	1 722 058,50	1 722 058,50	1 000	0,00	0,00	0,00	0,00	0,00	0,00
DC26	2006MIGDC26650	ZOM Rural Sanitation Phase 2A	Construction	78 852 000,00	7 734 527,32	4 018 392,39	65 657 427,55	1 000	0,00	1 000	0,00	0,00	0,00	0,00
DC26	2006MIGDC26651	Sandton Central 1st Study Project Phase 03	Construction	148 000 800,54	17 300 000,17	10 300 716,17	10 300 716,17	1 000	0,00	1 000	0,00	0,00	0,00	0,00
DC26	2006MIGDC26652	Construction Projects with Some Scheme Finance Phase	Construction	2 684 000,00	2 684 000,00	1 000	0,00	Actual Revised Schedule	0,00	0,00				
DC26	2006MIGDC26653	Zulu Rural Rehabilitation Phase 4	Construction	12 278 200,52	12 278 200,52	1 000	0,00	Actual Revised Schedule	0,00	0,00				
DC26	2006MIGDC26654	Khanda RVSS Phase 4	Construction	2 684 000,00	2 684 000,00	1 000	0,00	Actual Revised Schedule	0,00	0,00				
DC26	2006MIGDC26655	Rural Sanitation Phase 10	Construction	7 391 813,00	7 391 813,00	1 000	0,00	Actual Revised Schedule	0,00	0,00				
DC26	2006MIGDC26656	Zulu Rural Sanitation Phase 20	Construction	10 7 63 000,00	10 7 63 000,00	1 000	0,00	Actual Revised Schedule	0,00	0,00				

## DC26 Zululand DM MIG Implementation Plan

**ZULULAND DISTRICT MUNICIPALITY  
IMPLEMENTATION OF MIG PROJECTS 3-year Cash Flow**

Financial Year:  
2014/15  
Reporting Month:  
June 2015  
Compiled by:  
Gugu Nene

Table 1: MIG Budgeted Projects

ALLOCATION & COMMITMENT SUMMARY			Click here for Help...	241 622 000.00
Financial year:	2014/15	2015/16		
Total MIG Allocation:	241 622 000.00	225 625 000.00		
Total Committed:	241 622 000.00	225 625 000.00		
Total Uncommitted:	0.00	-159 922.00		0.00

Agent Provincial Reference Number	Project Title (as per MIG 1 form)	Project Status	Approved MIG Funding Request [in Rands & AfR]	Actual Project Cost to Date [in Rands & AfR]	Potential Savings [in Rands & AfR]	Total Previous MIG Expenditure [Projected] [in Rands & AfR]	Actual Budgeted Schedule [in Months]	Actual Actual Schedule [in Months]	2015/16												
									Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Total Projected Balance
C-28									0.00											0.00	
Grand Total - Projects				3 128 109 925.37	-2 159 922 500.24	11 851 783.00	13 119 531.00	15 222 745.00	16 922 511.00	18 020 621.00	19 012 549.00	21 217 810.00	22 217 910.00	22 217 910.00	22 217 910.00	22 217 910.00	22 217 910.00	22 217 910.00	22 217 910.00	22 217 910.00	22 217 910.00
Sub Total - Projects																					0.00
<b>BUDGETARY DATA TRANSFER PAYMENT DISAGGREGATION SCHEDULE:</b>																					
<b>PROVINCIAL ACCUMULATIVE EXPENDITURE TARGET %:</b>																					
<b>MUNICIPAL ACCUMULATIVE CERTIFIED EXPENDITURE %:</b>																					

## DC26 Zululand DM MIG Implementation Plan

**ZULULAND District Municipality** **IMPLEMENTATION OF MIG PROJECTS 3-year Cash Flow**

Financial Year: 2014/15

Reporting Month: June 2015

Compiled by: Giqui Name

**Table 1: MIG Budgeted Projects**

Agent	Prinicipal Reference Number	Project Title (as per MIG 1cm)	Project Status	Allocation & Commitment Summary		Total MIG Allocated	Total Committed	Total Reserve	2015/16													
				Financial Year	2014/15				2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23	2023/24	2024/25	2025/26	2026/27	2027/28	2028/29
DC26	GC24.MAL	BUU-NetWSS Phase 3	Completed	95,942,652.00	2,427,382.00	95,942,652.00	2,427,382.00	0.00	95,942,652.00	2,427,382.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-2	Umtini RWS Phase 2	Construction	32,443,510.00	5,213,240.01	27,759,889.99	5,213,240.01	0.00	32,443,510.00	5,213,240.01	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-29	Umtini RWS Phase 1	Construction	92,529,520.00	8,812,201.68	379,851.32	8,812,201.68	0.00	92,529,520.00	8,812,201.68	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-32	Sundekwana Central Rv. 39 Ph 2 & A	Construction	58,000,497.76	5,719,497.41	229,984.52	5,719,497.41	0.00	58,000,497.76	5,719,497.41	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-33	Kombo E 72 West Supply AFA	Construction	74,755,871.00	76,623,582.32	36,184,320.87	76,623,582.32	0.00	74,755,871.00	76,623,582.32	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-34	Hempdale/Mondo Residential Water Supply	Construction	19,479,889.00	138,885,973.27	38,693,992.63	138,885,973.27	0.00	19,479,889.00	138,885,973.27	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-35	Sundekwana East RWS Phase 1	Construction	25,863,731.70	11,053,330.47	11,654,089.23	11,053,330.47	0.00	25,863,731.70	11,053,330.47	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-39	Sundekwana West Ph 3, Phase 2 (AFA) MIG 21.5	Construction	29,629,490.00	75,943,682.65	153,844,027.00	75,943,682.65	0.00	29,629,490.00	75,943,682.65	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-41	Mani Sports Field	Completed	19,800,000.00	8,811,911.03	10,848,109.67	8,811,911.03	0.00	19,800,000.00	8,811,911.03	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-43	Cromorne Rv. 13 Email AFA MIG 18305	Construction	34,927,652.48	30,675,331.67	32,675,331.67	30,675,331.67	0.00	34,927,652.48	30,675,331.67	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-44	ZOM RWS Construction Phase 01	Construction	15,893,413.00	16,676,730.02	1,198,349.00	16,676,730.02	0.00	15,893,413.00	16,676,730.02	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-45	Mangobane Residential Water Supply Scheme 6 Ph 4	Construction	17,283,218.00	10,282,611.05	5,510,869.34	11,138,810.04	0.00	17,283,218.00	10,282,611.05	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-46	Emyeni Sports Field	Completed	13,989,214.00	9,020,927.84	3,798,718.30	9,020,927.84	0.00	13,989,214.00	9,020,927.84	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-47	Comptech	Construction	21,652,553.91	4,825,021.00	19,956,100.05	21,652,553.91	0.00	21,652,553.91	4,825,021.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-48	Umtini RWS Phase 05	Construction	65,847,609.66	137,651,553.53	528,160,354.53	137,651,553.53	0.00	65,847,609.66	137,651,553.53	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-49**	Nelson Residential Water Supply Scheme Phase 04	Construction	10,103,995.61	13,207,600.63	17,085,624.88	10,103,995.61	0.00	10,103,995.61	13,207,600.63	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-50	Comptech	Construction	16,924,951.81	151,912,901.00	34,987,723.00	151,912,901.00	0.00	16,924,951.81	151,912,901.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
O 16	21MAGP2015-52	Sandokuhle East Water Supply Phase 2	Reinstated	97,162,158.00	50,951,322.75	40,189,452.70	50,951,322.75	0.00	97,162,158.00	50,951,322.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-52	Hebden Sports Field	Completed	18,920,000.00	3,721,510.47	12,238,425.50	3,721,510.47	0.00	18,920,000.00	3,721,510.47	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	200MAGP2015-53	2014 Kudu Dam Project Phase 2 - Fazimby	Reinstated	7,075,159.61	8,872,400.12	1,722,653.50	8,872,400.12	0.00	7,075,159.61	8,872,400.12	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	2013MAGP2015-54	2014 Kudu Dam Project Phase 2 - Fazimby	Reinstated	17,045,020.00	7,614,000.00	1,722,653.50	7,614,000.00	0.00	17,045,020.00	7,614,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	2013MAGP2015-55	2014 Kudu Dam Project Phase 2 - Fazimby	Reinstated	17,045,020.00	7,614,000.00	1,722,653.50	7,614,000.00	0.00	17,045,020.00	7,614,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	2013MAGP2015-56	2014 Kudu Dam Project Phase 2 - Fazimby	Reinstated	17,045,020.00	7,614,000.00	1,722,653.50	7,614,000.00	0.00	17,045,020.00	7,614,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
DC26	2013MAGP2015-57	2014 Kudu Dam Project Phase 2 - Fazimby	Reinstated	44,720,410.25	44,720,410.25	0.00	44,720,410.25	0.00	44,720,410.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
O 26	2013MAGP2015-58	Hebden Sanitation Phase 2B	Reinstated	7,597,613.00	7,597,613.00	0.00	7,597,613.00	0.00	7,597,613.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
O 26	2013MAGP2015-59	Hebden Sanitation Phase 2D	Construction	141,953,020.00	141,953,020.00	0.00	141,953,020.00	0.00	141,953,020.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

## DC26 Zululand DM MIG Implementation Plan

**ZULULAND District Municipality**  
**MIG IMPLEMENTATION OF MIG PROJECTS 3-year Cash flow**  
**Financial year:** 2014/15      **BUDGET**: R1 300 000  
**Reporting Month:** June 2015      **RECEIVED**: Guugu Nene  
**Compiled by:**

Table 1: MIG Registered Projects

Agent	Provincial Reference Number	Project Title (as per MIG 1 form)	Project Status	Approved MIG [Budget & Project]	Actual Project Cost (in Rand)	Remaining Savings	Total Previous MIG Expenditure [Project]	Allocation & Commitment Summary												Close Date	MIG Total Projected Balance
								Financial year	2014/15	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23	2023/24	2024/25		
D-26																					
(Total MIG Total Project)																					
(Total MIG Total Project)																					
(Total MIG Total Project)																					

**MONTHLY MIGA TRANSFER PAYMENT (DRAWDOWN) SCHEDULE:**  
**PROVINCIAL ACCUMULATIVE EXPENDITURE AMOUNT (R):** R 0,00  
**MUNICIPAL ACCUMULATIVE CERTIFIED EXPENDITURE (R):** R 0,00

QUARTERLY PERFORMANCE REPORT - Entire District - Quarter 4 - 2014/2015

National KPA: Basic Service Delivery

Balance Scorecard Perspective: Customer

Balanced Scorecard Perspective: Customer

Program Driver	Objective	Indicator	KPI No	Baseline	Quarter 1		Quarter 2		Quarter 3		Quarter 4		Quarter 4 - Performance		Quarter 4 - Evidence		Annual Target			
					Target	Actual	Target	Actual	Target	Actual	Target	Actual	Score	Evidence	1 - Not Acceptable	2 - Partially Achieved	3 - Effective	4 - Significantly above Expectations		
HOD (P)	Review and facilitate the District WSDP	Approved WSDP plan	1	28/05/2014					31/03/2015	18/03/2015	30/03/2015	28/03/2015	4	Green		31/07/2015	30/06/2015	15/06/2015	01/06/2016	
HOD (TS)	Provide free basic water	Percentage of households with access to basic level of water as per WSDP (Rural/Urban-New household connections)	2	0.00	0.13	1.32	0.19	0.24	1.47	0.25	1.00	0.6	0.68	0.76	0.81	0.87	0.94			
HOD (TS)	Improve access to free water	Percentage of households having less than R100 pm with access to free water (Note: Rudimentary)	3	0.00	0.47	1.32	0.44	1.37	0.59	1.49	0.37	1.00	0.5	1.66	1.72	1.78	1.86	1.91		
HOD (TS)	Improve water quality	Number of water quality tests done per the approved strategy	4	0.00	459,000	501,000	459,000	501,000	459,000	460,000	460,000	500,000	4	Green		18/10/2016	18/26/2016	18/36/2016	18/46/2016	
HOD (TS)	Provide free basic sanitation services	Percentage of households with access to basic level of sanitation (as per WSDP)	5	0.00	0.63	2.00	1.48	3.14	1.48	4.67	0.63	5.00	6	Green		4.05	4.12	4.18	4.24	
HOD (TS)	Improve access to free sanitation	Percentage of households having less than R100 pm with access to free basic sanitation	6	0.00	0.63	2.00	1.46	3.14	2.09	4.67	1.46	5.00	6	Green		4.05	4.12	4.18	4.24	
HOD (P)	Ensure that legislated water policies are reviewed and updated	Approved Identified water bylaw#	7	30/06/2015																
HOD (P)	Ensure that legislated water policies are reviewed and updated	Approved Identified water policies#	7	30/06/2016																
HOD (P)	Effectively monitor WSP's	Number of WSP Meetings scheduled	8	0.00	2.00	3.00	2.00	3.00	2.00	3.00	2.00	3.00	6	Green		4.00	6.00	8.00	10.00	
HOD (TS)	Implement effective Customer Care	Notification of community on planned water supply options	9	0.00 hr	48.00 hr	120.00 hr	48.00 hr	98.00 hr	48.00 hr	139.00 hr	48.00 hr	172.00 hr	5	Green		12.00 hr	24.00 hr	48.00 hr	72.00 hr	
HOD (TS)	Effectively utilise MIG allocation	% of KIC grant funds spent on approved projects	10	0.00 %	0.00 %	38.30 %	28.00 %	54.00 %	68.00 %	74.97 %	100.00 %	100.00 %	3	Green		98.00 %	100.00 %	100.00 %	100.00 %	
HOD (Co)	HOD (Co), HOD (CS), HOD (R), HOD (TS)	Maximise the implementation of IDP identified projects	11	0.00 %	20.00 %	100.00 %	40.00 %	100.00 %	70.00 %	100.00 %	100.00 %	100.00 %	1	Red		KPI 11.pdf	80.00 %	90.00 %	100.00 %	
HOD (Co)	HOD (Co)	Effective coordination of DM plan implementation	12	31/05/2015	30/06/2014	23/07/2014	31/12/2014	19/11/2014	31/03/2015	27/03/2016	30/06/2015	3	Green		30/07/2016	15/07/2016	30/06/2016	15/06/2016		
HOD (Co)	Create awareness of hazards and disasters	Number of DM awareness campaign scheduled per quarter	13	0.00	3.00	3.00	3.00	3.00	3.00	5.00	1.00	5.00	5	Green		4.00	6.00	10.00	12.00	
HOD (Co)	Review and facilitate the Municipal Disaster Management Plan	Approved DM Plan	14	30/06/2015													31/07/2016	15/07/2016	30/06/2016	01/06/2016
HOD (Co)	Review and facilitate the Municipal Airport Management Plan	Airport plan submitted to MIA by specified date	15	30/06/2015													31/07/2016	15/07/2016	30/06/2016	01/06/2016
HOD (Co)	Review and facilitate the Municipal Airport Management Plan	Identified activities from the airport plan	16	0.00 %	25.00 %	40.00 %	50.00 %	70.00 %	70.00 %	100.00 %	100.00 %	100.00 %	3	Green		80.00 %	80.00 %	100.00 %	100.00 %	
National KPA: Good Governance & Public Participation																				
Balance Scorecard Perspective: Learning and growth																				
Program Driver	Objective	Indicator	KPI No	Baseline	Target	Actual	Target	Actual	Target	Actual	Target	Actual	Score	Evidence	1 - Not Acceptable	2 - Partially Achieved	3 - Effective	4 - Significantly above Expectations	5 - Outstanding Performance	

National KPA: Local Economic Development																	
Balance Scorecard Perspective: Learning and growth																	
Municipal Manager	Approved communication strategy	4.5	30/06/2015	31/03/2014	30/06/2016	31/03/2015	15/07/2015	30/06/2016	15/07/2016	31/03/2015	15/07/2015	30/06/2016	15/07/2016	31/03/2015	15/07/2015		
HOD (Co), HOD (CS), Spend grant funding	Percentage of allocated grant funds spent	48	0.00 %	20.00 %	53.00 %	40.00 %	100.00 %	100.00 %	100.00 %	1	KPI 48 FIN & EXPENDITURE REPORT.pdf	85.00 %	90.00 %	100.00 %	100.00 %		
HOD (F)	Improve governance	Approved fraud prevention strategy	47	30/06/2015	30/06/2015	30/06/2015	31/03/2015	15/07/2015	30/06/2016	31/03/2015	KPI 50 DRAFT MINUTES OF AUD COMMITTEE-29 05/2015.docx	85.00 %	90.00 %	100.00 %	100.00 %		
HOD (P)	Manage performance effectively	Number of signed SMC 57 performance agreements	48	0.00	8.00	6.00	8.00	100.00 %	100.00 %	100.00 %	3	Green	85.00 %	90.00 %	100.00 %	100.00 %	
HOD (Co)	Maintain Institutional Capacity to render Municipal Services	Number of critical posts filled in relation to organogram	49	0.00 %	60.00 %	100.00 %	70.00 %	80.00 %	100.00 %	100.00 %	3	Green	85.00 %	90.00 %	100.00 %	100.00 %	
HOD (F)	Mitigate risks	Approved risk management plan	50	30/06/2015	30/06/2015	30/06/2015	20/05/2015	15/07/2015	30/06/2016	31/03/2015	KPI 50 DRAFT MINUTES OF AUD COMMITTEE-29 05/2015.docx	85.00 %	90.00 %	100.00 %	100.00 %		
National KPA: Local Economic Development																	
Program Driver	Objective	Indicator	KPI No	Baseline	Target	Actual	Target	Actual	Target	Actual	Score	Quarter 4 - 2014/2015 - Evidence	1 - Net Acceptable	2 - Partially Achieved	3 - Effective Outstanding Performance		
HOD (CS)	Co-Ordinated and Integrated Regional Economic Development	Approved LED Strategy	32	30/06/2015	31/03/2015	18/03/2015	30/06/2016	20/05/2015	4	Green	KPI 32 LED STRATEGY.pdf	31/07/2015	15/07/2015	30/06/2016	15/07/2015		
HOD (CS)	Co-Ordinated and Integrated Regional Economic Development	Number of tourism awareness and training workshops held	33	0.00	2.00	5.00	2.00	2.00	2.00	2.00	3.00	Blue	KPI 33 Q4 TOURISM AWARENESS.pdf	4.00	6.00	8.00	
HOD (TS)	Co-Ordinated and Integrated Regional Economic Development	Number of jobs created through LED initiatives and capital projects	34	0.00	60.00	50.00	124.800	50.00	156.800	50.00	100.00	Red	100.00	150.00	200.00	250.00	
HOD (CS)	Effectively co-ordinate LED in the District	Number of LED ward projects implemented	36	0.00	200.00	120.00	200.00	200.00	200.00	200.00	3	Green	KPI 35 Q4.pdf	100.00	150.00	200.00	
HOD (CS)	Plan and Implement institutional measures that would reduce the impact of HIV/AIDS	Approved HIV/AIDS Strategy	36	30/06/2015	31/03/2015	18/03/2015	30/06/2016	15/06/2015	3	Green	KPI 36 HIV/AIDS STRATEGY.pdf	31/07/2015	15/07/2015	30/06/2016	15/07/2015		
HOD (CS)	Create HIV/AIDS awareness and education	Number of HIV/AIDS awareness campaigns held	37	0.00	4.00	2.00	4.00	4.00	4.00	4.00	5	Blue	KPI 37 Q4 HIV/AIDS AWARENESS.pdf	10.00	14.00	18.00	
HOD (S)	Access sufficient resources to implement Youth and Gender Programmes	Number of submitted Youth & Quality of life business plans	38	0.00	2.00	3.00	2.00	1.00	2.00	1.00	5.00	Green	5.00	7.00	8.00	10.00	
HOD (CS)	Strategically plan development and Approved social development, empowerment initiatives for youth and gender		39	30/06/2015	31/03/2015	18/03/2015	30/06/2015	30/06/2015	3	Green	KPI 39 CDR, Q4 KPI 39 SOCIAL DEVELOPMENT STRATEGY.pdf	31/07/2015	15/07/2015	30/06/2016	15/07/2016		
HOD (CS)	Enable participation and create awareness of Councils' Youth and Gender Programmes	Number of District Youth Council Meetings held	40	0.00	1.00	2.00	1.00	2.00	1.00	1.00	3	Green	KPI 41 Q4 COUNCIL MEETINGS.pdf	1.00	2.00	4.00	6.00
HOD (CS)	Enable participation and create awareness of Councils' Youth and Gender Programmes	Number of quality of life Council Meetings held	41	0.00	1.00	2.00	1.00	1.00	1.00	1.00	3	Green	KPI 41 Q4 WORKSHOP.pdf	1.00	2.00	4.00	6.00
HOD (CS)	Reduce poverty by implementing Community Development Projects	Number of people participating in 2DM Community Capacity Building Programmes	42	0.00	125.00	90.00	125.00	125.00	125.00	70.00	5	Green	150.00	200.00	250.00	300.00	
HOD (CS)	Implement food production compliance	Number of food production site inspection reports	43	0.00	3.00	22.00	3.00	4.00	3.00	15.00	3.00	Blue	KPI 43 Q4 FOOD EVIDENCE.pdf	8.00	10.00	12.00	14.00



HOD (P)	Effective spatial development	Date of submission of endorsed Spatial Development Framework to Council	53	30/06/2015	30/03/2015	18/03/2015	30/05/2015	28/05/2015	4	Green	31/07/2016	30/06/2016	16/06/2016	01/06/2016
HOD (P)	Encourage participation in DDP process, ensure alignment with Local Municipalities	Adopted Integrated Development plan	54	30/06/2015	30/03/2015	18/03/2015	30/05/2015	28/05/2015	4	Green	31/07/2016	30/06/2016	16/06/2016	01/06/2016
HOD (P)	To ensure documentation and update of PMS processes and procedures	PMS Framework Policy submitted to MM	55	30/06/2015	31/03/2015	18/03/2015	30/05/2015	28/05/2015	4	Green	31/07/2016	30/06/2016	16/06/2016	01/06/2016
HOD (P)	To effectively deal with development and environmental applications in line with legislation	% of environmental applications dealt with within 20 days	56	0.00 %	100.00 %	100.00 %	100.00 %	100.00 %	100.00 %	Green	60.00 %	70.00 %	80.00 %	100.00 %
HOD (Co)	Application of Policies & bylaws	Employee Assistance Programme submitted to MM	57	30/06/2015	30/06/2015	30/06/2015	30/06/2015	30/06/2015	30/06/2015	Green	31/07/2016	30/06/2016	16/06/2016	01/06/2016
HOD (Co)	Application of Policies & bylaws	Corporate service related policies submitted to MM	58	30/06/2015	30/06/2015	30/06/2015	30/06/2015	30/06/2015	30/06/2015	Green	31/07/2016	30/06/2016	16/06/2016	01/06/2016
HOD (Co)	Implement and Manage Employment Equity	Number of people from employment equity target groups employed in free highest levels of Management	59	0.00 of 3	20.00 of 3	98.00 of 3	40.00 of 3	40.00 of 3	100.00 of 3	Green	60.00 of 3	90.00 of 3	100.00 of 3	100.00 of 3
HOD (Co)	Maintain Institutional Capacity to render Municipal Services	Workplace skills plan submitted to Local Labour Forum	60	30/06/2015	30/06/2015	30/06/2015	23/04/2016	23/04/2016	5	Blue	31/07/2016	30/06/2015	16/06/2015	01/06/2016
HOD (Co)	Maintain Institutional Capacity to render Municipal Services	Municipal Budget spent on Skills Development Plan	61	0.00 %	20.00 %	38.00 %	40.00 %	40.00 %	70.00 %	Green	98.00 %	100.00 %	100.00 %	100.00 %
HOD (Co)	Maintain Institutional Capacity to render Municipal Services	Implemented budgeted activities in the Workplace skills plan	62	0.00 %	20.00 %	38.00 %	40.00 %	53.30 %	70.00 %	Green	90.00 %	95.00 %	100.00 %	100.00 %

---

**6. APPROVAL OF THE ZULULAND DISTRICT MUNICIPALITY'S SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN FOR THE QUARTER ENDED 31 June 2015.**

The Zululand District Municipality's SDBIP for the period ended 30 June 2015 has been reviewed and approved by the Honorable Mayor: Cllr. M.A Hlatshwayo as said in S69 (3) (a) and S54 (3) of the Municipal Finance Management Act.

**Date Approved:**

29/07/2015

**The Honorable Mayor**

M.A Hlatshwayo

**Signature:**

A handwritten signature in black ink, appearing to read "M.A Hlatshwayo". The signature is fluid and cursive, with a large, stylized letter "A" being a prominent feature.