

ZULULAND DISTRICT MUNICIPALITY  
SERVICE DELIVERY & BUDGET IMPLEMENTATION PLAN  
FOR THE QUARTER ENDED 31 DECEMBER 2015

---

## **CONTENTS**

- 1. Introduction**
  - 1.1 Background to the SDBIP
  - 1.2. Purpose of the SDBIP
  - 1.3. Importance of SDBIP
  - 1.4. The Role of Council with regards to the SDBIP
  - 1.5. Role of the Accounting Officer with regards to the SDBIP
  - 1.6. Key components of the 2015/16 SDBIP
- 2. Monthly Projections of Revenue to be collected by Source**
- 3. Monthly Projections of Expenditure by Source**
- 4. Projections of Expenditure and Revenue for each vote**
- 5. Quarterly Projections of Service Delivery Targets and Performance Indicators for each vote**
- 6. Detailed Capital Works Plan (MIG)**
- 7. Approval by the Honorable Mayor**

---

## **1. Introduction**

### **1.1. Background to the SDBIP**

In terms of Section 69 (3) (a) of the Municipal Finance Management Act, the Municipal Manager must submit the SDBIP to the Mayor within 14 days after the approval of the Budget. The Mayor must subsequently approve the SDBIP within 28 days after the approval of the Budget in terms of Section 53 (1) (c) (ii) of the Municipal Finance Management Act. The Annual Budget for the 2015/16 financial year was approved by Council on 28 May 2015. The SDBIP for the Zululand District Municipality was approved by the Mayor within 28 days after approval of budget as stated in S53 (1) (c) (ii) and it will be monitored and revised quarterly.

### **1.2. Purpose of the SDBIP**

The purpose of the SDBIP can be summarized as follows:

1. It is a vital link between the Mayor and the administration of the municipality;
2. It facilitates the process for holding management accountable for its performance;
3. It is a tool for implementation, management and monitoring; and
4. It further serves as the basis for the performance measurement in service delivery against the year-end targets and the implementation of the budget.

### **1.3. Importance of the SDBIP**

A properly formulated SDBIP will ensure that appropriate information is circulated internally and externally for purposes of monitoring the execution of the budget, and it:

- *Enables the Mayor to monitor the performance of the Municipal Manager,*
- Municipal Manager to monitor the performance of the senior managers; and*
- The community to monitor the performance of the municipality.*

It is the excellent mechanism that produces quarterly targets that are reported to ensure implementation of the IDP. The SDBIP will also empower all councilors specifically facilitating engagement at ward level and allow them to undertake the appropriate oversight and monitoring of programs. The SDBIP will also measure in-year progress in the implementation of the budget; under spending of budget will be dealt with at early stages because it is reviewed quarterly.

---

#### **1.4. The Role of Council with regards to the SDBIP**

It is vitally important for Council to note that the components of the SDBIP are primary indicators of the municipality's performance on the annual Budget. In this regard, Councilors are encouraged to scrutinize the various components of the SDBIP and to pose questions where it is deemed necessary. This form of in-year reporting should uncover major problems and is aimed at ensuring that the Mayor and the Municipal Manager take the corrective steps when any unanticipated problems arise.

#### **1.5. Role of the Accounting Officer in respect of the SDBIP**

The Accounting Officer must:

1. Implement the Budget;
2. Ensure that spending is in accordance with the Budget and ensure that the expenditure is reduced when revenue is anticipated to be less than projected in the Budget or the SDBIP
3. Ensure that revenue and expenditure is properly monitored;
4. Prepare an adjustments Budget when necessary; and
5. Submit the draft SDBIP and draft annual performance agreements for the Municipal Manager and all senior managers.

#### **1.6. The key components of the 2015/16 SDBIP**

In terms of Circular No. 13 of the MFMA No. 56 of 2003, the SDBIP must contain:

- Monthly projections of revenue to be collected for each source;
- Monthly projections of expenditure by source (not required in terms of this Act);
- Monthly projections of expenditure (operating and capital) and revenue for each vote;
- Quarterly projections of service delivery targets and performance indicators of each vote;
- Detailed capital works plan broken down by ward over three years  
(Capital Plan – MIG)

---

These components of the SDBIP are discussed below.

## **2. MONTHLY PROJECTIONS OF REVENUE PER SOURCE**

In terms of Section 15 of the MFMA, a municipality may, except where otherwise provided in this Act,

- incur expenditure only in terms of the approved Budget; and
- Within the limits of the amounts appropriated for the different votes in the approved Budget.

One of the most important and basic priorities of a municipality is to collect all its revenue as budgeted for, failure to collect the revenue will undermine the municipality's ability to deliver services. The SDBIP contains the monthly projections of revenue to be collected per source for the 2015/16 financial year. The reason for the inclusion of this component of the SDBIP is to ensure that the municipality monitors revenue collected during the quarter as all expenditure to be incurred in terms of the approved Budget must be financed from realistically anticipated revenues to be collected.

The Accounting Officer must monitor the actual revenues received against those projected in the SDBIP and submit explanations of any remedial action to be taken to ensure that projected revenue and expenditure remain within the municipality's approved Budget. This type of information requires the municipality to take urgent remedial steps to ensure it improves on its revenue-collection capacity if it wants to maintain its levels of service delivery and expenditure.

The revenue for the quarter ended 31 December 2015 is indicated below as follows:

### Monthly projections of total Revenue per Source


The municipality must ensure that it has instituted measures to achieve monthly revenue targets for each revenue source. In order to ensure realistic revenue projections and ultimately balanced budgets, the Zululand District Municipality has to have comprehensive, coherent revenue policies that take into account appropriate service delivery levels, standards, ability to pay and collection efforts.

**Monthly projections of Revenue by Source of  
Zululand District Municipality for the Quarter  
ended 31 December 2015**

**Monthly Projections of Revenue by Source**

| Revenue by Source                                       | OCTOBER           |                   |                   | NOVEMBER           |                   |                   | DECEMBER           |                    |                    | Totals for Q. 2 |          |
|---|-------------------|-------------------|-------------------|--------------------|-------------------|-------------------|--------------------|--------------------|--------------------|-----------------|----------|
|   | Target            | Actual            | Target            | Actual             | Target            | Actual            | Target             | Actual             | Target             | Actual          | Variance |
| Service Charges: Sale of Water                          | 1 897 358.50      | 2 413 469         | 1 897 358.50      | 1 740 591          | 1 897 358.50      | 1 881 506         | 5 632 076          | 6 035 566          | -343 490           |                 |          |
| Service Charges: Sewerage Fees                          | 741 675.33        | -                 | 741 675.33        | -                  | 741 675.33        | -                 | 2 255 026          | -                  | 2 225 026          |                 |          |
| Service Charges: Other                                  |                   |                   |                   |                    |                   |                   |                    |                    |                    |                 |          |
| Rental of facilities and equipment                      | 13 166.67         | -                 | 13 166.67         | -                  | 13 166.67         | -                 | -                  | -                  | -                  |                 |          |
| Interest on Investments                                 | 83 333.33         | 164 277           | 83 333.33         | -                  | 83 333.33         | -                 | 39 500             | -                  | -                  |                 | 39 500   |
| Government Grants and Subsidies : Operating and capital | 69 524 916.67     | 15 452 751        | 68 524 916.67     | 243 416 128        | 69 524 916.67     | 25 755 496        | 208 514 750        | 284 624 375        | -76 049 625        |                 |          |
| Other Income  | 7 938 065.36      | 5 454 751         | 7 938 065.36      | 19 321 226         | 7 938 065.36      | 6 435 964         | 23 814 196         | 31 211 941         | -7 397 745         |                 |          |
| Accumulated Surplus                                     |                   |                   |                   |                    |                   |                   |                    |                    |                    |                 |          |
| <b>TOTALS</b>   | <b>80 198 516</b> | <b>23 485 248</b> | <b>80 198 516</b> | <b>264 477 945</b> | <b>80 198 516</b> | <b>34 221 787</b> | <b>240 595 548</b> | <b>322 184 980</b> | <b>-81 589 432</b> |                 |          |

**Q2 Chart - Monthly Projections of Revenue by Source**



---

### **3. MONTHLY PROJECTIONS OF EXPENDITURE PER SOURCE**


The monthly projections of expenditure per source is not included in terms of circular No 13 of the MFMA, but we as Zululand District Municipality have decided to add this component in order to see the movement of expenditure per source on monthly basis to be able to respond promptly and to initiate any remedial steps when necessary.

**Monthly Projections of Expenditure by Source of  
Zululand District Municipality for the Quarter ended 31 December 2015**

**Monthly Projections of Expenditure by Source**

| Expenditure by Source                                  | OCTOBER           |                   | NOVEMBER          |                   | DECEMBER          |                    | Totals for Q 2     |                    |
|--|-------------------|-------------------|-------------------|-------------------|-------------------|--------------------|--------------------|--------------------|
|  | Target            | Actual            | Target            | Actual            | Target            | Actual             | Target             | Actual             |
| <b>Operating Expenditure</b>                           |                   |                   |                   |                   |                   |                    |                    |                    |
| Employee related costs wages and salaries              | 10 357 941        | 11 195 998        | 10 357 941        | 11 192 952        | 10 357 941        | 12 014 743         | 31 073 823         | 34 403 693         |
| Employee related costs social contribution             | 2 107 117         | 1 547 127         | 2 107 117         | 1 810 966         | 2 107 117         | 1 804 055          | 6 321 351          | -3 329 870         |
| Remuneration of Councillors                            | 514 621           | 512 616           | 514 621           | 528 506           | 514 621           | 522 893            | 1 563 864          | 1 159 602          |
| Bad debts  | 299 500           |                   | 299 500           |                   | 299 500           |                    | 898 500            | -20 151            |
| Collection costs                                       | 115 833           | 149 682           | 115 833           | 119 875           | 115 833           | 294 046            | 347 500            | 898 500            |
| Depreciation   | 2 713 750         | -                 | 2 713 750         | -                 | 2 713 750         | 22 878 879         | 8 141 250          | 563 803            |
| Repairs and maintenance                                | 2 836 250         | 1 655 195         | 2 836 250         | 1 891 436         | 2 836 250         | 2 843 471          | 22 878 879         | -216 303           |
| Inter-Departmental Charges                             | 163 000           | 104 931           | 163 000           | 10 137            | 163 000           | 8 508 750          | 6 390 101          | 2 118 649          |
| Interest on external borrowings                        | -                 | -                 | -                 | -                 | -                 | 489 000            | 115 067            | 373 933            |
| Redemption   | -                 | -                 | -                 | -                 | -                 | -                  | -                  | -                  |
| Bulk purchases   | 7 072 333         | 3 819 513         | 7 072 333         | 3 406 519         | 7 072 333         | 13 956 786         | 21 217 000         | -                  |
| Grants & Subsidies paid                                | 155 083           | -                 | 155 083           | -                 | 155 083           | -                  | 21 182 820         | 34 180             |
| Contracted services                                    | 1 112 333         | 769 485           | 1 112 333         | 1 527 760         | 1 112 333         | 465 250            | -                  | 465 250            |
| General expenses - other (including abnormal expenses) | 15 413 566        | 14 409 074,48     | 15 413 566        | 25 271 199        | 15 413 566        | 23 030 809         | 3 337 000          | 3 336 784          |
| Loss on disposal of property, plant and equipment      | 42 861 328        | 34 163 820        | 42 861 328        | 45 758 950        | 42 861 328        | 78 385 224         | 46 240 698         | 62 711 082         |
| Total Operating Expenditure                            | 84 810 162        | 60 733 244        | 84 810 162        | 76 367 439        | 84 810 162        | 143 301 114        | 254 430 485        | 280 401 797        |
| Capital Expenditure                                    |                   |                   |                   |                   |                   |                    |                    |                    |
| Total asset from own funds                             | 487 333           | 29 534            | 487 333           | 124 040           | 487 333           | 292 399            | 1 462 000          | 445 974            |
| Total asset from grants & subsidies                    | 41 461 500        | 26 599 889        | 41 461 500        | 30 484 448        | 41 461 500        | 64 623 491         | 124 384 500        | 1 016 026          |
| Total Operating Expenditure                            | 41 948 833        | 26 569 423        | 41 948 833        | 30 608 489        | 41 948 833        | 64 915 890         | 125 846 500        | 121 647 829        |
|  |                   |                   |                   |                   |                   |                    | 122 093 802        | 2 736 671          |
|  |                   |                   |                   |                   |                   |                    |                    | 3 752 698          |
| <b>TOTAL EXPENDITURE</b>                               | <b>84 810 162</b> | <b>60 733 244</b> | <b>84 810 162</b> | <b>76 367 439</b> | <b>84 810 162</b> | <b>143 301 114</b> | <b>254 430 485</b> | <b>280 401 797</b> |
|  |                   |                   |                   |                   |                   |                    |                    | <b>-25 971 311</b> |

**Q2 Chart - Monthly Projections of Expenditure by Source**



---

#### **4. PROJECTIONS OF REVENUE & EXPENDITURE PER VOTE**

It is important to view expenditure in relation to the revenue used to finance it. In this context, it is easy to see when expenditure exceeds Revenue and the necessary remedial steps can then be taken to correct this situation. Failure to monitor expenditure in relation to Revenue will seriously hamper the municipality's ability to achieve its strategic goals for the year.


##### Projections of Expenditure and Revenue per Vote

Compares the planned revenue and expenditure for the quarter ended 31 December 2015. It is clear that Zululand District Municipality will spend a lot in the provision of water to the community that it serves.

Monthly Projections of Expenditure & Revenue by Vote  
for Zilliland District Municipality for the Quarter  
ended 31 December 2016

| Monthly Projections for expenditure and revenue by vote |               |            |            |            |              |            |              |            |            |            |              | Q3           |            |            |            |              |              |             |            |            |              |              |            |             |            |
|---|---------------|------------|------------|------------|--------------|------------|--------------|------------|------------|------------|--------------|--------------|------------|------------|------------|--------------|--------------|-------------|------------|------------|--------------|--------------|------------|-------------|------------|
| Department  | OCTOBER       |            |            |            |              |            | NOVEMBER     |            |            |            |              |              | DECEMBER   |            |            |              |              |             | TOTALS     |            |              |              |            |             |            |
|   | CAPEX         | Actual     | CAPEX      | Actual     | Revenue      | Actual     | CAPEX        | Actual     | Revenue    | Actual     | CAPEX        | Actual       | Revenue    | Actual     | CAPEX      | Actual       | Revenue      | Actual      | Variance   | Variance   | Variance     | Variance     | Variance   | Variance    |            |
| Executive and Council                                   | 4 133 269.52  | 3 645 564  | -          | -          | 4 130 391    | 4 729 803  | -            | -          | 4 102 391  | 7 392 346  | -            | -            | 4 102 391  | 7 392 346  | -          | -            | 12 310 172   | 15 572 973  | -3 211 801 | -          | -            | -            |            |             |            |
| Finance   | 5 205 451.54  | 2 202 884  | 170 832    | 3 135      | 25 020 095   | 244 892    | 5 261 517    | 2 202 884  | 170 832    | 100 735    | 38 502 095   | 197 628 888  | 5 261 517  | 2 202 884  | 170 832    | 100 735      | 38 502 095   | 197 628 888 | 5 261 517  | 2 202 884  | 170 832      | 100 735      | 38 502 095 | 197 628 888 |            |
| Councillor Support                                      | 6 110 245.22  | 1 655 226  | 27 620     | 8 472 302  | 37 600       | -          | 324 992      | 5 110 260  | 8 472 302  | -          | 161 230      | 128 948      | 5 110 260  | 6 445 365  | 21 600     | -            | 161 230      | 128 948     | 5 110 260  | 6 445 365  | 21 600       | -            | 50 707 078 | 16 331 597  |            |
| Community Development                                   | 3 859 458.80  | 3 135 459  | 2 467 119  | -          | 3 859 458.80 | 3 135 459  | 1 411 172    | 1 269 460  | 1 411 172  | 1 269 460  | 3 849 458    | 6 447 356    | 1 411 172  | 1 269 460  | 1 411 172  | 1 269 460    | 3 849 458    | 6 447 356   | 1 411 172  | 1 269 460  | 1 411 172    | 1 269 460    | 3 849 458  | 6 447 356   |            |
| Planners FWSA   | 1 411 172.28  | 1 765 941  | 111 760    | 533 275    | 269 417      | -          | 1 411 172.28 | 1 765 941  | 111 760    | 769 153.67 | 4 477 235.78 | 1 411 172.28 | 1 765 941  | 111 760    | 769 153.67 | 4 477 235.78 | 1 411 172.28 | 1 765 941   | 111 760    | 769 153.67 | 4 477 235.78 | 1 411 172.28 | 1 765 941  | 111 760     |            |
| Water   | 17 541 230.00 | 17 765 259 | 41 655 417 | 21 174 864 | 44 277 784   | -          | 20 222 632   | 12 541 230 | 41 655 417 | 41 655 417 | 19 362 238   | 17 451 232   | 53 022 655 | 41 655 417 | 17 451 232 | 19 362 238   | 17 451 232   | 53 022 655  | 41 655 417 | 17 451 232 | 19 362 238   | 17 451 232   | 53 022 655 | 41 655 417  | 17 451 232 |
| Water Water Management                                  | 259 418.07    | 259 839    | 3 353      | -          | 259 418.07   | 259 839    | 754 295      | 732 415    | 260 901    | 3 353      | -            | 849 853      | 732 415    | 1 254 513  | 3 353      | -            | 849 853      | 732 415     | 1 254 513  | 3 353      | -            | 62 927 694   | 62 927 694 | 10 000      | -          |
| Net   | 38 248 832    | 34 463 520 | 41 648 533 | 31 861 110 | 35 858 849   | 35 246 442 | 45 782 950   | 41 648 533 | 35 858 849 | 26 565 250 | 89 932 395   | 45 615 395   | 41 648 533 | 35 246 442 | 45 782 950 | 41 648 533   | 35 858 849   | 26 565 250  | 89 932 395 | 45 615 395 | 41 648 533   | 35 246 442   | 45 782 950 | 41 648 533  |            |

**Q2 Chart - Monthly Projections of Revenue and Expenditure by Vote**



---

---

## **5. QUARTERLY PROJECTIONS OF SERVICE DELIVERY TARGETS AND PERFORMANCE INDICATORS OF EACH VOTE**

In terms of the SDBIP, Zululand District Municipality is required to provide non-financial measurable performance objectives in the form of service delivery targets and other performance indicators. Service delivery targets relate to the level and standards of service being provided to the community, and include targets for the reductions in backlogs of basic services.

The goals and objectives set by Council as quantifiable outcomes that should be implemented by the administration over the next financial year are indicated on the sheet below.

DRAFT ZDM QUARTERLY PERFORMANCE REPORT - Quarter 2 - 2015/2016

National KPA: Basic Service Delivery

## Balance Scorecard Perspective: Customer

## Balance Scorecard Perspective: Customer

| Program Driver                                  | Objective   | Indicator   | KPI No | Baseline   | Quarter 1  |            | Quarter 2 |            | Quarter 2 - 2015/2016 - Performance |                    | Reason for variance/measures to improve | Annual Target |  |                             |
|---|---|---|--------|------------|------------|------------|-----------|------------|-------------------------------------|--------------------|---|---------------|--|-----------------------------|
|   |   |   |        |            | Target     | Actual     | Target    | Actual     | Score                               | 1 - Not Acceptable | 2 - Partially Achieved                  | 3 - Effective | 4 - Performance Significantly above Expectations | 5 - Outstanding Performance |
| HOD (P)   | Review and facilitate the District WSDP                     | Final 2016/2017 WSDP submitted to council for approval by specified date  | 1      | 30/06/2015 |            |            |           |            |                                     | 30/07/2016         | 15/07/2016                              | 30/06/2016    | 15/06/2016                                       | 30/05/2016                  |
| HOD (TS)  | Provide free basic water                                    | Percentage of households with access to basic level of water (as per WSDP) (Radiculicton-new household connections) | 2      | 0.00       | 0.17       | 0.00       | 0.16      | 0.10       | 2                                   | 0.63               | 0.70                                    | 0.76          | 0.82   | 0.89                        |
| HOD (TS)  | Improve access to free water                                | Percentage of households earning less than R1600 pm with access to free water (Note: Rudimentary)                   | 3      | 0.00       | 0.06       | 0.00       | 0.06      | 1.16       | 5                                   | 0.18               | 0.24                                    | 0.31          | 0.37   | 0.43                        |
| HOD (TS)  | Improve water quality                                       | Number of water quality tests as per the approved strategy  | 4      | 0.00       | 459.00     | 504.00     | 459.00    | 463.00     | 3                                   | 1816.00            | 1826.00                                 | 1836.00       | 1846.00  | 1856.00                     |
| HOD (TS)  | Provide free basic sanitation services                      | Percentage of households with access to basic level of sanitation (as per WSDP)                                     | 5      | 0.00       | 0.31       | 2.51       | 0.44      | 1.08       | 5                                   | 2.34               | 2.40                                    | 2.47          | 2.53   | 2.59                        |
| HOD (TS)  | Improve access to free sanitation                           | Percentage of households earning less than R1600 pm with access to free basic sanitation                            | 6      | 0.00       | 0.31       | 2.51       | 0.44      | 1.08       | 5                                   | 2.34               | 2.40                                    | 2.47          | 2.53   | 2.59                        |
| HOD (P)   | Effectively monitor WSP's                                   | Number of WSP Meetings scheduled  | 7      | 0.00       | 2.00       | 3.00       | 2.00      | 3.00       | 5                                   | 4.00               | 6.00                                    | 8.00          | 10.00  | 12.00                       |
| HOD (TS)  | Implement effective Customer Care                           | Notification of community on planned water supply interruptions   | 8      | 0.00       | 48.00      | 129.00     | 48.00     | 126.00     | 5                                   | 12.00              | 24.00                                   | 48.00         | 60.00  | 72.00                       |
| HOD (Co), HOD (CS), HOD (FI), HOD (P), HOD (TS) | Maximise the implementation of IDP- Identified projects     | Capital budget actually spent on identified project   | 9      | 0.00 %     | 20.00 %    | 100.00 %   | 40.00 %   | 100.00 %   | 2                                   | 80.00 %            | 90.00 %                                 | 100.00 %      | 100.00 %   | 100.00 %                    |
| HOD (Co)  | Effective coordination of DM plan implementation            | Disaster management forum meetings scheduled by 30 Jun 2016   | 10     | 31/05/2015 | 30/09/2015 | 19/08/2015 | 31/1/2015 | 18/11/2015 | 5                                   | 30/07/2015         | 15/07/2015                              | 30/06/2015    | 15/06/2015                                       | 01/06/2015                  |
| HOD (Co)  | Create awareness of hazards and disasters                   | Number of DM awareness campaigns scheduled per quarter  | 11     | 0.00       | 3.00       | 10.00      | 3.00      | 3.00       | 3                                   | 4.00               | 6.00                                    | 10.00         | 12.00  | 14.00                       |
| HOD (Co)  | Review and facilitate the District Disaster Management Plan | Final Disaster Management Plan submitted to MM by specified date  | 12     | 30/06/2015 |            |            |           |            |                                     | 30/07/2016         | 15/07/2016                              | 30/06/2016    | 15/06/2016                                       | 30/05/2016                  |
| HOD (Co)  | Review and facilitate the municipal airport management plan | Airport plan submitted to MM by specified date  | 13     | 30/06/2015 |            |            |           |            |                                     | 30/07/2016         | 15/07/2016                              | 30/06/2016    | 15/06/2016                                       | 30/05/2016                  |

| Annual Performance Report - FY 2016                |  |   |        |              |              |              |              |  |  |                             |
|--|--|---|--------|--------------|--------------|--------------|--------------|--|--|-----------------------------|
| Program Driver                                     | Objective  | Indicator   | KPI No | Baseline     | Target       | Actual       | Score        | Reason for variances/measures to improve | Annual Target                                    |                             |
|  |  |   |        |              |              |              |              |  | 4 - Performance Significantly above Expectations | 5 - Outstanding Performance |
| HOD (F)  | Improve revenue collection   | Outstanding service debtors recovery rate to revenue per quarter                          | 14     | 0.25         | 0.25         | -1.75        | 0.25         | 1.68                                     | 1  | 0.48                        |
| HOD (F)  | Improve supply chain application   | Number of successful appeals per quarter  | 15     | 0.00         | 0.00         | 0.00         | 0.00         | 2.00                                     | 1.00   | 0.25                        |
| HOD (F)  | Process payments in time   | Processing time of invoices per quarter   | 16     | 30.00 day(s) | 30.00 day(s) | 30.00 day(s) | 60.00 day(s) | 45.00 day(s)                             | 30.00 day(s)                                     | 10.00 day(s)                |
| HOD (F)  | Compile and submit accurate annual financial statements                                  | Review and submit Financial Statements  | 17     | 30/08/2014   | 31/08/2015   | 31/08/2015   | 30/10/2015   | 15/10/2015                               | 31/08/2015                                       | 15/08/2015                  |
| Municipal Manager                                  | Compile and submit accurate annual financial statements within the specified time period | Maintain unqualified audit opinion from Auditor General                                   | 18     | Unqualified  | Unqualified  | Unqualified  | 30/07/2016   | 15/07/2016                               | 30/06/2016                                       | 15/06/2016                  |
| HOD (F)  | Budget for ZDM annually  | Final 2016/17 budget submitted to council for approval by specified date                  | 19     | 30/06/2015   | 15/10/2015   | 14/10/2015   | 30/08/2016   | 15/08/2016                               | 30/07/2016                                       | 30/05/2016                  |
| HOD (F)  | Have an effective Auditing Function  | Number of Audit committee meetings scheduled per quarter                                  | 20     | 0.00         | 1.00         | 1.00         | 0.00         | 1  | 2.00   | 3.00                        |
| HOD (F)  | Report timely and accurately   | Quarterly SDBIP reports for 2015/16 submitted to MM by specified date                     | 21     | 30/06/2014   | 15/10/2015   | 29/07/2015   | 25/01/2016   | 5  | 30/07/2016                                       | 15/07/2016                  |
| HOD (F)  | Have an effective auditing function  | Percentage of audit queries addressed from the AG report by the end of the financial year | 22     | 5.00         | 97.00        | 25.00        | 25.00        | 3  | 80.00  | 85.00                       |
| HOD (F)  | Increase the cost coverage ratio   | Cost coverage ratio achieved per quarter  | 23     | 3.00         | 1.40         |              |              |  | 5.00   | 4.00                        |
| HOD (F)  | Increase debt coverage ratio   | Debt coverage ratio achieved per quarter  | 24     | 3.00         | 0.00         |              |              |  | 5.00   | 4.00                        |
| HOD (F)  | Report timely and accurately   | Annual report 2014/2015 submitted to council by specified date                            | 25     | 30/06/2014   |              |              |              |  | 30/03/2016                                       | 29/02/2016                  |
| HOD (F)  | Produce accurate statements  | Percentage of accounts adjustments effected per quarter                                   | 26     | 3.00         | 3.04         | 3.00         | 2.00         | 5  | 5.00   | 4.00                        |
| HOD (F)  | Keep a minimum cash balance to cover average monthly expenditure                         | Number of days with excessive funds in current account in relation to strategy            | 27     | 15.00        | 15.00        | 15.00        | 3            | 3  | 25.00  | 20.00                       |
| HOD (F)  | Align capital programme and IDP  | Percentage of Capital Projects budgeted for in accordance with the IDP                    | 28     | 100.00       | 100.00       | 100.00       | 3            | 3  | 80.00  | 90.00                       |
| National KPA: Local Economic Development           |  |   |        |              |              |              |              |  |  |                             |
| Balance Scorecard Perspective: Learning and growth |  |   |        |              |              |              |              |  |  |                             |
| Program Driver                                     | Objective  | Indicator   | KPI No | Baseline     | Target       | Actual       | Score        | Reason for variances/measures to improve | 1 - Not Acceptable                               | 2 - Partially Achieved      |
| HOD (CS)   | Co-Ordinated and Integrated Regional Economic Development                                | Approved LED Strategy submitted to council by specified date                              | 29     | 30/06/2015   |              |              |              |  | 30/07/2016                                       | 15/06/2016                  |
| HOD (CS)   | Co-Ordinated and Integrated Regional Economic Development                                | Number of tourism awareness and training workshops scheduled per quarter                  | 30     | 0.00         | 2.00         | 10.00        | 4.00         | 6.00                                     | 8.00   | 10.00                       |

| HOD (TS) | Effectively co-ordinate LED in the district  | Number of jobs created through LED initiatives and capital projects   | 31 | 0.00       | 50.00 | 216.00 | 50.00 | 903.00 | 5 |       | 100.00     | 150.00     | 200.00     | 250.00     | 300.00     |
|----------|--|---|----|------------|-------|--------|-------|--------|---|-------|------------|------------|------------|------------|------------|
|          |  |   |    |            |       |        |       |        |   |       |            |            |            |            |            |
| HOD (CS) | Effectively co-ordinate LED in the District  | Number of LED ward projects implemented   | 32 | 0.00       |       |        |       |        |   |       | 100.00     | 150.00     | 200.00     | 230.00     | 260.00     |
|          |  |   |    |            |       |        |       |        |   |       |            |            |            |            |            |
| HOD (CS) | Plan and implement institutional measures that would reduce the impact of HIV/AIDs | HIV/AIDS Strategy 2016/2017 submitted to council by specified date  | 33 | 30/06/2015 |       |        |       |        |   |       | 15/07/2016 | 30/06/2016 | 15/06/2016 | 30/05/2016 |            |
|          |  |   |    |            |       |        |       |        |   |       |            |            |            |            |            |
| HOD (CS) | Create HIV/AIDS awareness and education  | Number of HIV/AIDS awareness campaigns scheduled by 30 June 2016  | 34 | 0.00       | 4.00  | 17.00  |       |        |   |       | 4.00       | 4.00       | 16.00      | 20.00      | 24.00      |
|          |  |   |    |            |       |        |       |        |   |       |            |            |            |            |            |
| HOD (CS) | The social upliftment of the communities in ZDM                                    | Number of schools/creches inspection reports conducted per quarter  | 35 | 0.00       |       |        |       |        |   |       | 30.00      | 45.00      | 60.00      | 65.00      | 70.00      |
|          |  |   |    |            |       |        |       |        |   |       |            |            |            |            |            |
| HOD (CS) | Access sufficient resources to implement youth and gender programmes               | Social Development strategy submitted to MMA by specified date  | 36 | 01/07/2015 |       |        |       |        |   |       | 30/07/2016 | 15/07/2016 | 30/06/2016 | 15/06/2016 | 30/05/2016 |
|          |  |   |    |            |       |        |       |        |   |       |            |            |            |            |            |
| HOD (CS) | Strategically plan development and empowerment initiatives for youth and gender    | Number of district youth council meetings scheduled per quarter   | 37 | 0.00       |       | 1.00   | 1.00  | 3      |   | 1.00  | 2.00       | 4.00       | 6.00       | 8.00       |            |
|          |  |   |    |            |       |        |       |        |   |       |            |            |            |            |            |
| HOD (CS) | Enable participation and create awareness of council youth and gender programmes   | Number of people participating in community development projects - ZDM community capacity building programmes by financial year end | 38 | 0.00       | 1.00  | 1.00   | 1.00  | 3      |   | 1.00  | 2.00       | 4.00       | 6.00       | 8.00       |            |
|          |  |   |    |            |       |        |       |        |   |       |            |            |            |            |            |
| HOD (CS) | Reduce poverty by implementing community development projects                      | Number of people participating in ZDM community capacity building programmes by financial year end                                  | 39 | 0.00       |       | 120.00 | 64.00 | 2      |   | 70.00 | 200.00     | 240.00     | 260.00     | 280.00     |            |
|          |  |   |    |            |       |        |       |        |   |       |            |            |            |            |            |
| HOD (CS) | Implement food production compliance   | Number of food production site inspection reports produced per quarter  | 40 | 0.00       |       |        |       |        |   |       | 24.00      | 36.00      | 48.00      | 60.00      | 72.00      |
|          |  |   |    |            |       |        |       |        |   |       |            |            |            |            |            |
| HOD (CS) | Enhance mortuary compliance  | Number of mortuary inspection reports produced per quarter  | 41 | 0.00       |       |        |       |        |   |       | 24.00      | 36.00      | 48.00      | 60.00      | 72.00      |
|          |  |   |    |            |       |        |       |        |   |       |            |            |            |            |            |

#### National KPA: Good Governance & Public Participation

##### Balance Scorecard Perspective: Learning and growth

#### National KPA: Municipal transformation and institutional development

##### Balance Scorecard Perspective: Internal Processes

| Program Driver    | Objective  | Indicator   | KPI No | Baseline   | Quarter 1  |            | Quarter 2 |         | Quarter 2 - 2015/2016 - Performance |        | Reason for variance/measures to improve | Score | 1 - Not Acceptable | 2 - Partially Achieved | 3 - Effective | 4 - Performance Significantly above Expectations | 5 - Outstanding Performance | Annual Target |
|-------------------|--|---|--------|------------|------------|------------|-----------|---------|-------------------------------------|--------|---|-------|--------------------|------------------------|---------------|--|-----------------------------|---------------|
|                   |  |   |        |            | Target     | Actual     | Target    | Actual  | Target                              | Actual |   |       |                    |                        |               |  |                             |               |
| HOD (P)           | Encourage participation in IDP process, ensure alignment with Local Municipalities           | Number of stakeholder alignment meetings held by the end of financial year  | 47     | 0.00       | 2.00       | 5.00       | 2.00      | 5.00    | 5                                   | 5      |   | 5     | 5                  | 4.00                   | 6.00          | 8.00   | 10.00                       | 12.00         |
| HOD (P)           | Encourage participation in IDP process, ensure alignment with Local Municipalities           | Date of submission of 2016/2017 IDP Framework Plan to Council for adoption  | 48     | 30/09/2014 | 30/09/2015 | 26/08/2015 |           |         |                                     |        |   |       |                    | 30/10/2015             | 15/10/2015    | 30/09/2015                                       | 15/09/2015                  | 01/09/2015    |
| HOD (P)           | Effective spatial development  | Final Spatial Development Framework submitted to Council by specified date  | 49     | 30/06/2015 |            |            |           |         |                                     |        |   |       |                    | 30/07/2016             | 15/07/2016    | 30/06/2016                                       | 15/06/2016                  | 30/05/2016    |
| HOD (P)           | Encourage participation in IDP process, ensure alignment with Local Municipalities           | Integrated Development plan 2016/2017 submitted to council for adoption by specified date   | 50     | 30/06/2015 |            |            |           |         |                                     |        |   |       |                    | 30/07/2016             | 15/07/2016    | 30/06/2016                                       | 15/06/2016                  | 30/05/2016    |
| HOD (P)           | To effectively deal with development and environmental applications in line with legislation | Percentage of environmental applications responded to within 40 days of receipt by the end of financial year                                      | 51     | 0.00       | 80.00      | 100.00     | 80.00     | 100.00  | 5                                   | 5      |   | 5     | 5                  | 80.00                  | 80.00         | 80.00  | 80.00                       | 100.00        |
| Municipal Manager | Implement and Manage Employment Equity   | Number of people from employment equity target groups employed in three highest levels of Management in compliance with the Employment Equity Act | 52     | 0.00       | 13.00      | 13.00      | 13.00     | 13.00   | 3                                   | 3      |   | 3     | 3                  | 5.00                   | 10.00         | 13.00  |                             |               |
| HOD (Co)          | Maintain Institutional Capacity to render Municipal Services                                 | Workforce skills plan 2016/2017 submitted to local Labour Forum by specified date   | 53     | 30/06/2015 |            |            |           |         |                                     |        |   |       |                    | 30/07/2016             | 15/07/2016    | 30/06/2016                                       | 15/06/2016                  | 30/05/2016    |
| HOD (Co)          | Maintain Institutional Capacity to render Municipal Services                                 | Percentage of municipality's budget actually spent on implementing its workplace skills plan  | 54     | 0.00 %     | 20.00 %    | 66.00 %    | 40.00 %   | 79.60 % | 5                                   | 5      |   | 5     | 5                  | 80.00 %                | 90.00 %       | 100.00 %   |                             |               |

---

## **6. DETAILED CAPITAL WORKS PLAN**

# DC26 Zululand DM MiG Implementation Plan (3)

ZULULAND District Municipality  
IMPLEMENTATION OF MiG PROJECTS 3-year Cash Flow  
Financial Year: December 2015  
Reporting Month: December 2015  
Compiled by: Guju Name

| Allocation & Commitment Summary |   |
|---------------------------------|---|
| Financial Year:                 | 2015/16   |
| Total MiG Allocation:           | R21 158 000 000.00                                    |
| Total Committed:                | R20 652 000 000.00                                    |
| Total Variance:                 | R20 652 000 000.00 - R21 158 000 000.00 = R516 000.00 |

| 2015/16 APPROVED ROLLOVER                   |                    |
|---|--------------------|
| Revised Allocation (Current + Carried over) | R21 158 000 000.00 |
| Carried Expenditure Year-to-Date            | R21 158 000 000.00 |
| Amount Left to Spend for 2015/16            | R0.00              |
| Estimated Commitment for 2015/16            | R21 158 000 000.00 |

Table 1: MiG Reference Projects

| Agent | Project Reference Number | Project Title (as per MiG form)                               | Project Status | Approved MiG Funding Request # | Pending MiG Funding Requests # | Total Effective MiG Expenditure | 2015/16 |       |       |       |       |       | 2016/17 Budgeted Amount |
|-------|--------------------------|---|----------------|--------------------------------|--------------------------------|---------------------------------|---------|-------|-------|-------|-------|-------|-------------------------|
|       |                          |   |                |                                |                                |                                 | Jul     | Aug   | Sep   | Oct   | Nov   | Dec   |                         |
| DC26  | DC26/MiG/PD/C26532       | Uzuthu RWSS Phase 3   | Construction   | R0.00                          | R0.00                          | R5 584 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R5 584 000.00           |
| DC26  | 2008MiG/PD/C265325       | Uzuthu RWSS Phase 2   | Construction   | R2 521 000.00                  | R2 521 000.00                  | R8 672 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R2 521 000.00           |
| DC26  | 2008MiG/PD/C265328       | Khambu RWSS Water Supply AFA                                  | Construction   | R3 483 000.00                  | R3 483 000.00                  | R2 739 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R3 483 000.00           |
| DC26  | 2008MiG/PD/C265329       | Uzuthu RWSS Phase 1   | Completed      | R2 29 000.00                   | R2 29 000.00                   | R5 872 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R2 29 000.00            |
| DC26  | 2008MiG/PD/C265332       | Uzuthu/Ramahala Central RWSS Ph 2 AFA                         | Completed      | R6 650 000.00                  | R6 650 000.00                  | R5 700 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R6 650 000.00           |
| DC26  | 2008MiG/PD/C265333       | Khambu RWSS Water Supply AFA                                  | Construction   | R7 215 000.00                  | R7 215 000.00                  | R3 000 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R7 215 000.00           |
| DC26  | 2008MiG/PD/C265334       | Hlubi/Mduli Recycled Water Supply                             | Construction   | R17 512 000.00                 | R17 512 000.00                 | R28 439 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R17 512 000.00          |
| DC26  | 2008MiG/PD/C265336       | Simdzimba in the East RWSS Phase 1                            | Construction   | R2 653 000.00                  | R2 653 000.00                  | R14 000 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R2 653 000.00           |
| DC26  | 2008MiG/PD/C265339       | Simdzimba in the West RWSS Phase 1 (AF) AFA                   | Construction   | R22 879 000.00                 | R22 879 000.00                 | R7 842 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R22 879 000.00          |
| DC26  | 2008MiG/PD/C265351       | Commission RWSS Eswell (AFA) AFA                              | Completed      | R3 427 000.00                  | R3 427 000.00                  | R3 427 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R3 427 000.00           |
| DC26  | 2008MiG/PD/C265324       | Ward/Local Water Supply Scheme (Ph 4)                         | Construction   | R12 733 000.00                 | R12 733 000.00                 | R11 944 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R12 733 000.00          |
| DC26  | 2008MiG/PD/C265201       | Qumbi Emergency Water Supply                                  | Construction   | R2 543 000.00                  | R2 543 000.00                  | R2 543 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R2 543 000.00           |
| DC26  | 2008MiG/PD/C265234       | Uzuthu Recycled Water Supply Scheme Phase 05                  | Completed      | R3 621 000.00                  | R3 621 000.00                  | R3 621 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R3 621 000.00           |
| DC26  | 2008MiG/PD/C265234       | Uzuthu Residential Water Supply Scheme Phase 04               | Construction   | R12 733 000.00                 | R12 733 000.00                 | R11 944 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R12 733 000.00          |
| DC26  | 2008MiG/PD/C265201       | Qumbi Emergency Water Supply                                  | Construction   | R2 543 000.00                  | R2 543 000.00                  | R2 543 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R2 543 000.00           |
| DC26  | 2008MiG/PD/C265234       | Uzuthu Recycled Water Supply Scheme Phase 05                  | Completed      | R3 621 000.00                  | R3 621 000.00                  | R3 621 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R3 621 000.00           |
| DC26  | 2008MiG/PD/C265167       | Nominal Recycled Water Supply Scheme Phase 04                 | Construction   | R10 000 000.00                 | R10 000 000.00                 | R10 000 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R10 000 000.00          |
| DC26  | 2011MiG/PD/C260785       | ZDVA Refurbished Water Supply Programme Phase 3 (AF) AFA      | Construction   | R16 345 000.00                 | R16 345 000.00                 | R13 598 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R16 345 000.00          |
| DC26  | 2012MiG/PD/C260702       | Simdzimba/East Water Supply - Phase 2                         | Construction   | R1 162 000.00                  | R1 162 000.00                  | R1 162 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R1 162 000.00           |
| D-26  | 2012MiG/PD/C267764       | ZDVA Rural Sanitation Project: Phase 2 - Famihly              | Completed      | R7 015 000.00                  | R7 015 000.00                  | R5 829 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R7 015 000.00           |
| DC26  | 2013MiG/PD/C2623570      | ZDVA Rural Sanitation Phase 2A                                | Completed      | R7 052 000.00                  | R7 052 000.00                  | R7 052 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R7 052 000.00           |
| DC26  | 2013MiG/PD/C2623509      | Simdzimba/Central Water Supply Point: Phase 3                 | Construction   | R4 000 000.00                  | R4 000 000.00                  | R3 500 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R4 000 000.00           |
| DC26  | 2013MiG/PD/C2621773      | Circulation Residential water Supply Scheme: "Planning Phase" | Construction   | R2 844 000.00                  | R2 844 000.00                  | R2 844 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R2 844 000.00           |
| DC26  | 2013MiG/PD/C2620802      | Zululand Residential Water Supply Programme - Phase 4         | Completed      | R17 128 000.00                 | R17 128 000.00                 | R17 128 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R17 128 000.00          |
| DC26  | 2014MiG/PD/C2621427      | Mandisani Residential Water Supply - Phase 5                  | Construction   | R4 784 000.00                  | R4 784 000.00                  | R4 784 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R4 784 000.00           |
| DC26  | 2014MiG/PD/C2621772      | Rural Sanitation Phase 2B                                     | Completed      | R7 581 000.00                  | R7 581 000.00                  | R7 581 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R7 581 000.00           |
| DC26  | 2015MiG/PD/C2623542      | Zululand Rural Sanitation - Phase 2D                          | Construction   | R16 765 000.00                 | R16 765 000.00                 | R16 765 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R16 765 000.00          |
| DC26  | 2015MiG/PD/C2621427      | Mandisani Residential Water Supply - Phase 5                  | Construction   | R4 784 000.00                  | R4 784 000.00                  | R4 784 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R4 784 000.00           |
| DC26  | 2015MiG/PD/C2621773      | Rural Sanitation Phase 2B                                     | Completed      | R7 581 000.00                  | R7 581 000.00                  | R7 581 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R7 581 000.00           |
| DC26  | 2015MiG/PD/C2623542      | Zululand Rural Sanitation - Phase 2D                          | Construction   | R16 765 000.00                 | R16 765 000.00                 | R16 765 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R16 765 000.00          |
| DC26  | 2015MiG/PD/C2621427      | Mandisani Residential Water Supply - Phase 5                  | Construction   | R4 784 000.00                  | R4 784 000.00                  | R4 784 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R4 784 000.00           |
| DC26  | 2015MiG/PD/C2621773      | Rural Sanitation Phase 2B                                     | Completed      | R7 581 000.00                  | R7 581 000.00                  | R7 581 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R7 581 000.00           |
| DC26  | 2015MiG/PD/C2623542      | Zululand Rural Sanitation - Phase 2D                          | Construction   | R16 765 000.00                 | R16 765 000.00                 | R16 765 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R16 765 000.00          |
| DC26  | 2015MiG/PD/C2621427      | Mandisani Residential Water Supply - Phase 5                  | Construction   | R4 784 000.00                  | R4 784 000.00                  | R4 784 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R4 784 000.00           |
| DC26  | 2015MiG/PD/C2621773      | Rural Sanitation Phase 2B                                     | Completed      | R7 581 000.00                  | R7 581 000.00                  | R7 581 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R7 581 000.00           |
| DC26  | 2015MiG/PD/C2623542      | Zululand Rural Sanitation - Phase 2D                          | Construction   | R16 765 000.00                 | R16 765 000.00                 | R16 765 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R16 765 000.00          |
| DC26  | 2015MiG/PD/C2621427      | Mandisani Residential Water Supply - Phase 5                  | Construction   | R4 784 000.00                  | R4 784 000.00                  | R4 784 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R4 784 000.00           |
| DC26  | 2015MiG/PD/C2621773      | Rural Sanitation Phase 2B                                     | Completed      | R7 581 000.00                  | R7 581 000.00                  | R7 581 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R7 581 000.00           |
| DC26  | 2015MiG/PD/C2623542      | Zululand Rural Sanitation - Phase 2D                          | Construction   | R16 765 000.00                 | R16 765 000.00                 | R16 765 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R16 765 000.00          |
| DC26  | 2015MiG/PD/C2621427      | Mandisani Residential Water Supply - Phase 5                  | Construction   | R4 784 000.00                  | R4 784 000.00                  | R4 784 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R4 784 000.00           |
| DC26  | 2015MiG/PD/C2621773      | Rural Sanitation Phase 2B                                     | Completed      | R7 581 000.00                  | R7 581 000.00                  | R7 581 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R7 581 000.00           |
| DC26  | 2015MiG/PD/C2623542      | Zululand Rural Sanitation - Phase 2D                          | Construction   | R16 765 000.00                 | R16 765 000.00                 | R16 765 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R16 765 000.00          |
| DC26  | 2015MiG/PD/C2621427      | Mandisani Residential Water Supply - Phase 5                  | Construction   | R4 784 000.00                  | R4 784 000.00                  | R4 784 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R4 784 000.00           |
| DC26  | 2015MiG/PD/C2621773      | Rural Sanitation Phase 2B                                     | Completed      | R7 581 000.00                  | R7 581 000.00                  | R7 581 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R7 581 000.00           |
| DC26  | 2015MiG/PD/C2623542      | Zululand Rural Sanitation - Phase 2D                          | Construction   | R16 765 000.00                 | R16 765 000.00                 | R16 765 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R16 765 000.00          |
| DC26  | 2015MiG/PD/C2621427      | Mandisani Residential Water Supply - Phase 5                  | Construction   | R4 784 000.00                  | R4 784 000.00                  | R4 784 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R4 784 000.00           |
| DC26  | 2015MiG/PD/C2621773      | Rural Sanitation Phase 2B                                     | Completed      | R7 581 000.00                  | R7 581 000.00                  | R7 581 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R7 581 000.00           |
| DC26  | 2015MiG/PD/C2623542      | Zululand Rural Sanitation - Phase 2D                          | Construction   | R16 765 000.00                 | R16 765 000.00                 | R16 765 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R16 765 000.00          |
| DC26  | 2015MiG/PD/C2621427      | Mandisani Residential Water Supply - Phase 5                  | Construction   | R4 784 000.00                  | R4 784 000.00                  | R4 784 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R4 784 000.00           |
| DC26  | 2015MiG/PD/C2621773      | Rural Sanitation Phase 2B                                     | Completed      | R7 581 000.00                  | R7 581 000.00                  | R7 581 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R7 581 000.00           |
| DC26  | 2015MiG/PD/C2623542      | Zululand Rural Sanitation - Phase 2D                          | Construction   | R16 765 000.00                 | R16 765 000.00                 | R16 765 000.00                  | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R16 765 000.00          |
| DC26  | 2015MiG/PD/C2621427      | Mandisani Residential Water Supply - Phase 5                  | Construction   | R4 784 000.00                  | R4 784 000.00                  | R4 784 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R4 784 000.00           |
| DC26  | 2015MiG/PD/C2621773      | Rural Sanitation Phase 2B                                     | Completed      | R7 581 000.00                  | R7 581 000.00                  | R7 581 000.00                   | R0.00   | R0.00 | R0.00 | R0.00 | R0.00 | R0.00 | R7 581 000.00           |
| DC26  | 2015MiG/PD/C2623542      | Zululand Rural Sanitation - Phase 2D                          | Construction   | R16 765                        |                                |                                 |         |       |       |       |       |       |                         |

### DC26 Zululand DM MiG Implementation Plan (3)

ZULULAND DISTRICT MUNICIPALITY  
IMPLEMENTATION OF MiG PROJECTS 3-year Cash flow  
Financial Year:  
2015/16  
December 2015  
Compiled by:  
Gugu Nene

| Allocation & Commitment Summary |                | Cash Flow for 1 year |                |
|---------------------------------|----------------|----------------------|----------------|
| Financial Year:                 | 2015/16        | 2016/17              | 2017/18        |
| Total MiG Allocation:           | 221 350 000,00 | 220 655 000,00       | 244 651 000,00 |
| Total Committed:                | 213 552 245,46 | 220 655 000,00       | 226 889 403,97 |
| Total Variance:                 | 7 402 554,54   | 0,00                 | 4 801 516,03   |
|                                 |                |                      | 221 150 000,00 |

Table 1: MiG Begotted Projects

| Agent | Project Reference Number | Project Title (as per MiG form )                          | Approved MiG Project Status | Actual Project Status (Under Funder's Name & Date)        | Planned Services         | Total Revenue MiG Expenditure | 2015/16           |                  | 2016/17          |                  | 2017/18          |     |
|-------|--------------------------|---|-----------------------------|---|--------------------------|-------------------------------|-------------------|------------------|------------------|------------------|------------------|-----|
|       |                          |   |                             |   |                          |                               | Jul               | Aug              | Sep              | Oct              | Nov              | Dec |
| DC26  | 026MIG/DC2625326         | Uzuthu RWSS Phase 3                                       | Completed                   | Uzuthu RWSS Phase 3                                       | Actual Required Services | 0,00                          | 0,00              | 0,00             | 0,00             | 0,00             | 0,00             |     |
| DC26  | 2006MIG/DC2625328        | Uzuthu RWSS Phase 2                                       | Completed                   | Uzuthu RWSS Phase 2                                       | Actual Required Services | 2 421 360,00                  | 86 572,00         | 2 421 360,00     | 2 421 360,00     | 0,00             | 76 932 258,51    |     |
| DC26  | 2006MIG/DC2625329        | Uzuthu RWSS Phase 1                                       | Completed                   | Uzuthu RWSS Phase 1                                       | Actual Required Services | 32 463 145,00                 | 5 213 824,01      | 27 250 000,00    | 5 213 824,01     | 0,00             | 10 996 318,49    |     |
| DC26  | 2006MIG/DC2625329        | Uzuthu RWSS Phase 1                                       | Completed                   | Uzuthu RWSS Phase 1                                       | Actual Required Services | 26 245 053,00                 | 55 872 201,58     | 26 245 053,00    | 55 872 201,58    | 0,00             | 379 851,52       |     |
| DC26  | 2006MIG/DC2625332        | Simdlovanele Central RWSS Ph 2 A                          | Completed                   | Simdlovanele Central RWSS Ph 2 A                          | Actual Required Services | 59 025 932,78                 | 55 702 469,21     | 59 025 932,78    | 55 702 469,21    | 0,00             | 229 984,15       |     |
| DC26  | 2006MIG/DC2625333        | Khambi RWSS Water Supply AfA                              | Completed                   | Khambi RWSS Water Supply AfA                              | Actual Required Services | 74 785 871,03                 | 36 175 323,79     | 74 785 871,03    | 36 175 323,79    | 0,00             | 4 418 903,00     |     |
| DC26  | 2006MIG/DC2625334        | Hlakondla Mndzi Residential Water Supply                  | Construction                | Hlakondla Mndzi Residential Water Supply                  | Actual Required Services | 152 571 520,00                | 138 1 5 272       | 28 593 922,53    | 120 278 000,00   | 1 231 421,00     | 1 241 357,00     |     |
| DC26  | 2006MIG/DC2625334        | Simdlovanele East RWSS Phase 1                            | Construction                | Simdlovanele East RWSS Phase 1                            | Actual Required Services | 24 611 735,70                 | 14 000 000,47     | 11 592 415,23    | 14 000 000,47    | 1 429 612,00     | 1 429 612,00     |     |
| DC26  | 2006MIG/DC2625339        | Sindicathu West RWSS Phase 2 1(AfA) MMS 210278            | Construction                | Sindicathu West RWSS Phase 2 1(AfA) MMS 210278            | Actual Required Services | 270 872 400,00                | 75 625,00         | 153 813 021,55   | 75 625,00        | 0,00             | 397 472,34       |     |
| DC26  | 2006MIG/DC2625351        | Coralieni RWSS Erweil AfA MMS 1550635                     | Completed                   | Coralieni RWSS Erweil AfA MMS 1550635                     | Actual Required Services | 34 927 526,49                 | 32 075 331,47     | 2 281 723,41     | 3 000 000,00     | 0,00             | 146 072 070,69   |     |
| DC26  | 2006MIG/DC2625324        | Marakez Radiant Water Supply Scheme (Ph 4)                | Construction                | Marakez Radiant Water Supply Scheme (Ph 4)                | Actual Required Services | 125 729 218,50                | 120 530 000,14    | 4 800 249,46     | 117 200 449,45   | 0,00             | 4 107 533,06     |     |
| DC26  | 2006MIG/DC2625301        | Gumbi Emergency Water Supply                              | Completed                   | Gumbi Emergency Water Supply                              | Actual Required Services | 26 464 332,50                 | 71 1 355,38       | 2 065 100,62     | 21 861 492,17    | 0,00             | 1 705 841,00     |     |
| DC26  | 2006MIG/DC2625106        | Uzuthu Residential Water Supply Scheme Phase 05           | Construction                | Uzuthu Residential Water Supply Scheme Phase 05           | Actual Required Services | 609 847 500,00                | 137 657 555,51    | 509 190 000,00   | 4 291 141,00     | 0,00             | 2 464 581,08     |     |
| DC26  | 2006MIG/DC2611057        | Nomzizo Radiant Water Supply Scheme Phase 04              | Construction                | Nomzizo Radiant Water Supply Scheme Phase 04              | Actual Required Services | 310 103 565,51                | 133 207 000,53    | 172 000 000,53   | 142 077 559,53   | 0,00             | 82 563 144,00    |     |
| DC26  | 2011MIG/DC2620378        | ZDM Budiniyeni Water Supply Programme - Phase 3 (AfA) MMS | Construction                | ZDM Budiniyeni Water Supply Programme - Phase 3 (AfA) MMS | Actual Required Services | 108 345 505,51                | 91 151 558 200,50 | 34 581 314,61    | 132 125 366,72   | 0,00             | 17 653 006,00    |     |
| DC26  | 2012MIG/DC2620002        | Sundabekwana East Water Supply -Phase 2                   | Construction                | Sundabekwana East Water Supply -Phase 2                   | Actual Required Services | 97 102 155,26                 | 53 409 227,00     | 50 409 227,00    | 60 717 150,00    | 0,00             | 22 852 424,85    |     |
| DC26  | 2012MIG/DC2620184        | ZDM Rural Sanitation Project: Phase 2 - Feasibility       | Completed                   | ZDM Rural Sanitation Project: Phase 2 - Feasibility       | Actual Required Services | 7 071 515,00                  | 6 452 500,12      | 1 220 655,50     | 1 022 528,00     | 0,00             | 0,00             |     |
| DC26  | 2013MIG/DC26201510       | ZDM Rural Sanitation Phase 2A                             | Completed                   | ZDM Rural Sanitation Phase 2A                             | Actual Required Services | 78 510 520,00                 | 72 743 007,30     | 2 512 000,00     | 0,00             | 0,00             | 0,00             |     |
| DC26  | 2013MIG/DC2621008        | Sundabekwana Central Water Supply Project - Phase 3       | Construction                | Sundabekwana Central Water Supply Project - Phase 3       | Actual Required Services | 148 000 000,34                | 17 697 046,71     | 120 507 000,00   | 125 417 000,00   | 0,00             | 3 271 034,00     |     |
| DC26  | 2014MIG/DC2621103        | Coralieni Residential Water Supply Scheme: Phmho Phase 3  | Completed                   | Coralieni Residential Water Supply Scheme: Phmho Phase 3  | Actual Required Services | 2 484 000,00                  | 2 484 000,00      | 0,00             | 120 351,00       | 0,00             | 2 183 000,00     |     |
| DC26  | 2014MIG/DC2620002        | Zululand Rural Sanitation - Phase 4                       | Completed                   | Zululand Rural Sanitation - Phase 4                       | Actual Required Services | 122 128 256,52                | 122 128 226,52    | 0,00             | 208 645,00       | 0,00             | 93 631,51        |     |
| DC26  | 2014MIG/DC2615027        | Marakez Radiant Residential Water Supply - Phase 5        | Construction                | Marakez Radiant Residential Water Supply - Phase 5        | Actual Required Services | 447 709 470,32                | 447 709 470,32    | 0,00             | 1 621 510,00     | 0,00             | 17 268 10,00     |     |
| DC26  | 2014MIG/DC2621222        | Rural Sanitation Phase 2B                                 | Completed                   | Rural Sanitation Phase 2B                                 | Actual Required Services | 7 681 613,00                  | 7 682 413,00      | 0,00             | 120 351,00       | 0,00             | 152 162,06       |     |
| DC26  | 2015MIG/DC2620042        | Zululand Rural Sanitation - Phase 2D                      | Completed                   | Zululand Rural Sanitation - Phase 2D                      | Actual Required Services | 167 663 522,00                | 167 663 522,00    | 0,00             | 4 725 600,00     | 0,00             | 48 319 092,00    |     |
| DC26  |                          |   |                             |   | Actual Required Services | 0,00                          | 0,00              | 0,00             | 0,00             | 0,00             | 0,00             |     |
|       |                          |   |                             |   | Actual Required Services | 3 511 048 238,51              | 1 000 237 544,50  | 1 216 200 000,00 | 1 241 200 000,00 | 1 251 217 500,00 | 1 022 211 126,51 |     |
|       |                          |   |                             |   | Actual Required Services | 16 890 677,00                 | 18 849 543,00     | 21 213 220 000   | 21 213 220 000   | 25 242 184,00    | 229 985 000,00   |     |
|       |                          |   |                             |   | Actual Required Services | 16 890 677,00                 | 18 849 543,00     | 21 213 220 000   | 21 213 220 000   | 25 242 184,00    | 229 985 000,00   |     |
|       |                          |   |                             |   | Actual Required Services | 16 890 677,00                 | 18 849 543,00     | 21 213 220 000   | 21 213 220 000   | 25 242 184,00    | 229 985 000,00   |     |

PROVINCIAL ACCUMULATIVE EXPENDITURE (R):  
MUNICIPAL ACCUMULATIVE CERTIFIED EXPENDITURE (R):

DC26 Zululand DM MIG Implementation Plan (3)

Table 1: MiG Registered Projects

[Click here for  
Allocation & Commitment Summary](#)

Table 1: MiG Registered Projects

**MUNICIPAL PROFOUND EDUCATIVE EXPENDITURE /ARQUEI (%)**

---

**6. APPROVAL OF THE ZULULAND DISTRICT MUNICIPALITY'S SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN FOR THE QUARTER ENDED 31 DECEMBER 2015.**

The Zululand District Municipality's SDBIP for the year ended 31 December 2015 has been reviewed and approved by the Honorable Mayor: Cllr. M.A Hlatshwayo as said in S69 (3) (a) and S54 (3) of the Municipal Finance Management Act.

**Date Approved:**

14/01/2016

**The Honorable Mayor**

Cllr. M. A. HLATSHWAYO

**Signature:**

